Name of Work: Package No -7 Consists Of 7 Works

Annexure-01

PRE-MEASURMENT SHEETS

"SECOND AND PART BILL"

Name of Work: Package No -7 Consists of 7 Works

Date of Pre- Measurement : 03-02-2023

Detailed Measurements

Item No	Description of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
1	Removing and resetting Stone Slab of drain and pointing in C.M (1:3) (Approved Rate)								
	Ward-[illegible]								
	Basavanna Layout								
	2nd Cross Road								
	LHS								
	[illegible]		1	13.00	0.90		11.70		
	[illegible]		1	24.70	0.90		22.23		
	BEL 5th Block								
	2nd Cross Road								
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	26.00	0.90		23.40		
	3rd Cross Road								
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	27.00	0.90		24.30		
	4th Cross Road								
	LHS								
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	25.80	0.90		23.22		
	RHS								
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	30.00	0.90		27.00		
	[illegible]		1	24.60	0.90		22.14		
	Bottom Slab								
	BEL 5th Block								
	2nd Cross Road								
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	26.00	1.65		42.90		
	3rd Cross Road								
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	27.00	1.65		44.55		
	4th Cross Road								
	LHS								
	[illegible]		1	30.00	1.65		49.50		
	[illegible]		1	30.00	1.65		49.50		

1141.44

[illegible]		1	30.00	1.65		49.50		
[illegible]		1	30.00	1.65		49.50		
[illegible]		*1*	*25.80*	*1.65*		*42.57*		
RHS								
[illegible]		1	30.00	1.65		49.50		
[illegible]		1	30.00	1.65		49.50		
[illegible]		1	30.00	1.65		49.50		
[illegible]		1	30.00	1.65		49.50		
[illegible]		1	24.60	1.65		40.59		
Ward No-[illegible]								
Dog Sad								
4th Block HMT Layout								
[illegible]th Cross Rd Vidyaranapura Main Rd 20th Cross rd)								
[illegible]		1	7.10	1.20		8.52		
[illegible]		1	3.20	1.20		3.84		
[illegible]		1	10.40	1.20		12.48		
[illegible]		1	13.40	1.20		16.08		
[illegible]		1	5.50	1.20		6.60		
[illegible]		1	2.00	1.20		2.40		
[illegible]		1	16.40	1.20		19.68		
[illegible]		1	23.50	1.20		28.20		
[illegible]		1	19.70	1.20		23.64		
[illegible]		1	18.80	1.20		22.56		
[illegible]		1	23.30	1.20		27.96		
[illegible]		1	5.60	0.90		5.04		
[illegible]		1	27.50	0.90		24.75		
[illegible]		1	10.10	0.90		9.09		
[illegible]		1	3.10	0.90		2.79		
[illegible]		1	7.80	0.90		7.02		
[illegible]		1	7.40	0.90		6.66		
[illegible]		1	5.30	0.90		4.77		
[illegible]		1	26.40	0.90		23.76		
RHS								
[illegible]		1	6.30	0.90		5.67		
[illegible]		1	6.30	0.90		5.67		
[illegible]		1	3.60	1.20		4.32		
[illegible]		1	4.20	1.20		5.04		
[illegible]		1	2.50	1.20		3.00		
[illegible]		1	4.50	1.20		5.40		
[illegible]		1	3.80	1.20		4.56		
[illegible]		1	11.70	1.20		14.04		
[illegible]		1	23.20	1.20		27.84		
5th Block HMT Layout								
5th Main Road								
LHS								
[illegible]		1	30.00	0.90		27.00		
[illegible]		1	4.20	0.90		3.78		
[illegible]		1	3.30	0.90		2.97		
[illegible]		1	4.40	0.90		3.96		
[illegible]		1	6.30	0.90		5.67		
[illegible]		1	20.40	0.90		18.36		
RHS								
[illegible]		1	28.80	0.90		25.92		
[illegible]		1	3.30	0.90		2.97		
[illegible]		1	16.00	0.90		14.40		
[illegible]		1	22.10	0.90		19.89		
[illegible]		1	7.30	0.90		6.57		

108.00-117.80		1	9.80	0.90		8.82		
117.80-148.70		1	30.90	0.90		27.81		
153.70-169.70		1	16.00	0.90		14.40		
2nd Main Road								
RHS								
0.00-16.50		1.00	16.50	0.90		14.85		
25.00-28.80		1.00	3.70	0.90		3.33		
47.80-77.80		1.00	30.00	0.90		27.00		
77.80-84.40		1.00	6.60	0.90		5.94		
96.30-112.00		1.00	15.70	0.90		14.13		
120.90-123.60		1.00	2.70	0.90		2.43		
132.60-136.80		1.00	4.00	0.90		3.60		
141.30-157.30		1.00	16.00	0.90		14.40		
19th Cross Road								
LHS								
0.00-30.00		1.00	30.00	0.90		27.00		
30.00-32.90		1.00	2.90	0.90		2.61		
44.50-48.30		1.00	3.80	0.90		3.42		
51.20-57.50		1.00	6.30	0.90		5.67		
70.60-80.50		1.00	9.90	0.90		8.91		
111.70-120.50		1.00	8.80	0.90		7.92		
125.30-140.00		1.00	14.70	0.90		13.23		
RHS								
0.00-24.80		1.00	24.80	0.90		22.32		
51.30-67.00		1.00	15.70	0.90		14.13		
76.50-80.20		1.00	3.70	0.90		3.33		
112.40-117.00		1.00	4.60	0.90		4.14		
125.00-137.10		1.00	12.10	0.90		10.89		
Ward -9								
Arch road								
RHS								
0.00-30.00		1	30.00	0.90		27.00		
30.00-46.50		1	16.50	0.90		14.85		
52.00-55.60		1	3.50	0.90		3.15		
63.60-67.80		1	4.20	0.90		3.78		
72.60-82.40		1	9.80	0.90		8.82		
LHS								
11.80-14.90		1	3.10	0.90		2.79		
14.90-29.20		1	14.30	0.90		12.87		
36.20-42.10		1	5.90	0.90		5.31		
47.30-49.90		1	2.60	0.90		2.34		
57.90-67.30		1	9.40	0.90		8.46		
69.90-83.60		1	13.70	0.90		12.33		
89.80-117.70		1	27.90	0.90		25.11		
126.10-153.80		1	27.70	0.90		24.93		
153.80-161.30		1	7.50	0.90		6.75		
161.30-173.40		1	12.10	0.90		10.89		
176.10-181.30		1	5.20	0.90		4.68		
185.70-193.60		1	7.90	0.90		7.11		
196.20-212.50		1	16.30	0.90		14.67		
214.90-242.70		1	27.80	0.90		25.02		
3rd Main road								
LHS								
25.30-33.70		1	8.40	0.90		7.56		
33.70-58.70		1	25.00	0.90		22.50		
58.70-67.40		1	8.70	0.90		7.83		
67.40-79.90		1	12.50	0.90		11.25		

2514.75

		1	4.00	0.90		3.60		
		1	1.70	0.90		1.53		
		1	18.50	0.90		16.65		
		1	9.00	0.90		8.10		
		1	14.10	0.90		12.69		
57.70-66.70		1	9.00	0.90		8.10		
78.90-92.30		1	13.40	0.90		12.06		
Tindlu Road								
4th Cross Rd								
LHS								
186.60-204.20		1	17.60	1.20		21.12		
224.40-230.70		1	6.30	1.20		7.56		
246.70-270.40		1	23.70	1.20		28.44		
275.80-302.80		1	27.00	1.20		32.40		
318.50-328.00		1	9.50	1.20		11.40		
343.60-373.60		1	30.00	1.20		36.00		
373.60-403.60		1	30.00	1.20		36.00		
403.60-433.60		1	30.00	1.20		36.00		
433.60-437.60		1	4.00	1.20		4.80		
Ward No-11								
Top Slab								
Naidu Layout								
Main Road								
RHS								
99.30-103.30		1	4.00	0.90		3.60		
152.50-159.60		1	7.10	0.90		6.39		
Mariyamma Block								
Main Road								
RHS								
9.90-25.00		1	15.10	0.90		13.59		
28.50-34.20		1	5.70	0.90		5.13		
Near Gangamma Gudi								
4th cross rd								
RHS								
61.40-63.90		1	2.50	0.90		2.25		
85.90-88.10		1	2.20	0.90		1.98		
90.90-93.40		1	2.50	0.90		2.25		
100.20-105.10		1	4.90	0.90		4.41		
145.90-162.10		1	16.20	0.90		14.58		
173.00-178.90		1	5.90	0.90		5.31		
196.70-200.70		1	4.00	0.90		3.60		
205.00-214.70		1	9.70	0.90		8.73		
219.70-234.20		1	14.50	0.90		13.05		
238.70-242.50		1	3.80	0.90		3.42		
Devappa Layout								
Main Road								
LHS								
20.20-30.80		1	10.60	0.90		9.54		
53.70-61.00		1	7.30	0.90		6.57		
RHS								
75.10-87.40		1	12.30	0.90		11.07		
Vaishnavi Layout								
1st Cross Road								
LHS								
24.80-33.70		1	8.90	0.90		8.01		
35.00-48.00		1	13.00	0.90		11.70		
50.50-62.80		1	12.30	0.90		11.07		
					Present Quantity	2937.45		

1st & Part Quantity	2239.58		
Total Quantity	5177.03		
Boq Quantity	2256.90		
Quantity to be reserved	2920.13		
Quantity to paid	17.33	139.72	2421.00

Contractor Consultant Assistant Engineer Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುದ್ಯಾಪಾರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

e of Measurement : 08-02-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate)								
Ward No-09								
4th Block HMT Layout								
9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
16.70-25.00		1	8.30	1.20		9.96		
65.40-73.10		1	7.70	1.20		9.24		
104.50-114.30		1	9.80	1.20		11.76		
118.90-121.80		1	2.90	1.20		3.48		
123.80-130.10		1	6.30	1.20		7.56		
146.50-158.50		1	12.00	1.20		14.40		
309.30-316.00		1	6.70	0.90		6.03		
317.60-324.10		1	6.50	0.90		5.85		
340.10-351.00		1	10.90	0.90		9.81		
378.50-386.20		1	7.70	0.90		6.93		
396.30-400.10		1	3.80	0.90		3.42		
403.20-408.30		1	5.10	0.90		4.59		
414.70-420.10		1	5.40	0.90		4.86		
427.90-435.50		1	7.60	0.90		6.84		
464.30-478.20		1	13.90	0.90		12.51		
481.70-485.30		1	3.60	0.90		3.24		
489.30-495.50		1	6.20	0.90		5.58		
525.60-532.60		1	7.00	0.90		6.30		
539.80-547.60		1	7.80	0.90		7.02		
RHS								
0.00-19.20		1	19.20	0.90		17.28		
22.70-42.90		1	20.20	0.90		18.18		
52.40-83.00		1	30.60	0.90		27.54		
119.90-133.60		1	13.70	0.90		12.33		
139.90-161.50		1	21.60	0.90		19.44		
167.80-197.80		1	30.00	0.90		27.00		
197.80-227.80		1	30.00	0.90		27.00		
227.80-250.40		1	22.60	0.90		20.34		
261.50-291.50		1	30.00	0.90		27.00		
291.50-298.60		1	7.10	0.90		6.39		
372.2-398.70		1	26.50	1.20		31.80		
402.90-411.30		1	8.40	1.20		10.08		
413.80-427.60		1	13.80	1.20		16.56		
437.80-443.60		1	5.80	1.20		6.96		
462.50-470.80		1	8.30	1.20		9.96		
474.60-484.10		1	9.50	1.20		11.40		
532.50-553.30		1	20.80	1.20		24.96		
5th Block HMT Layout								
5th Main Road								
LHS								

453.60

34.20-38.00		1	3.80	0.90		3.42		
53.40-69.60		1	16.20	0.90		14.58		
72.90-77.90		1	5.00	0.90		4.50		
85.40-111.60		1	26.20	0.90		23.58		
116.00-123.90		1	7.90	0.90		7.11		
138.90-149.20		1	10.30	0.90		9.27		
RHS								
46.80-52.90		1	6.10	0.90		5.49		
68.90-70.70		1	1.80	0.90		1.62		
92.80-98.40		1	5.60	0.90		5.04		
105.70-108.00		1	2.30	0.90		2.07		
148.70-153.70		1	5.00	0.90		4.50		
2nd Main Road								
LHS								
0.00-30.00		1.00	30.00	0.90		27.00		
30.00-60.00		1.00	30.00	0.90		27.00		
60.00-90.00		1.00	30.00	0.90		27.00		
90.00-101.60		1.00	11.60	0.90		10.44		
Ward -9								
Arch road								
RHS								
46.50-52.10		1	5.60	0.90		5.04		
55.60-63.60		1	8.00	0.90		7.20		
67.80-72.60		1	4.80	0.90		4.32		
LHS								
0.00-11.80		1	11.80	0.90		10.62		
29.20-36.20		1	7.00	0.90		6.30		
42.10-47.30		1	5.20	0.90		4.68		
49.90-57.90		1	8.00	0.90		7.20		
67.30-69.90		1	2.60	0.90		2.34		
83.60-89.80		1	6.20	0.90		5.58		
117.70-126.10		1	8.40	0.90		7.56		
173.40-176.10		1	2.70	0.90		2.43		
181.30-185.70		1	4.40	0.90		3.96		
193.60-196.20		1	2.60	0.90		2.34		
212.50-214.90		1	2.40	0.90		2.16		
Ward No-11								
Top Slab								
Kalathru Layout								
Main Road								
RHS								
0.00-30.00		1	30.00	0.90		27.00		
30.00-60.00		1	30.00	0.90		27.00		
60.00-84.00		1	24.00	0.90		21.60		
84.00-94.00		1	10.00	0.90		9.00		
94.00-100.00		1	6.00	0.90		5.40		
142.10-172.10		1	30.00	0.90		27.00		
172.10-187.10		1	15.00	0.90		13.50		
LHS								
0.00-6.00		1	6.00	0.90		5.40		
14.10-20.30		1	6.20	0.90		5.58		

839.43

[illegible]		1	13.00	0.90		11.70		
[illegible]		1	18.20	0.90		16.38		
[illegible]		1	10.20	0.90		9.18		
[illegible]		1	22.00	0.90		19.80		
[illegible]		1	27.30	0.90		24.57		
[illegible]		1	26.20	0.90		23.58		
					Present Quantity	**944.64**		
					1st & Part Quantity	**691.98**		
					Total Quantity	**1636.62**		
					Boq Quantity	**1522.80**		
					Quantity to be reserved	**113.82**		
					Quantity to paid	**830.82**	**271.35**	**225444.00**

Contractor

Consultant

Karnataka Material Test House Pvt. Ltd. ★ Bangalore ★

Assistant Engineer

Asst. Executive Engineer

[illegible]

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 15-02-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum.								
Ward-19								
Desilting								
BEL 5th Block								
2nd Cross Road								
0.00-30.00		1	30.00	0.45	0.45	6.08		
30.00-60.00		1	30.00	0.45	0.45	6.08		
60.00-90.00		1	30.00	0.45	0.45	6.08		
90.00-120.00		1	30.00	0.45	0.45	6.08		
120.00-146.00		1	26.00	0.45	0.45	5.27		
3rd Cross Road								
0.00-30.00		1	30.00	0.45	0.45	6.08		
30.00-60.00		1	30.00	0.45	0.45	6.08		
60.00-90.00		1	30.00	0.45	0.45	6.08		
90.00-120.00		1	30.00	0.45	0.45	6.08		
120.00-147.00		1	27.00	0.45	0.45	5.47		
4th Cross Road								
LHS								
0.00-30.00		1	30.00	0.45	0.45	6.08		
30.00-60.00		1	30.00	0.45	0.45	6.08		
60.00-90.00		1	30.00	0.45	0.45	6.08		
90.00-120.00		1	30.00	0.45	0.45	6.08		
120.00-145.80		1	25.80	0.45	0.45	5.22		
RHS								
0.00-30.00		1	30.00	0.45	0.45	6.08		
30.00-60.00		1	30.00	0.45	0.45	6.08		
60.00-90.00		1	30.00	0.45	0.45	6.08		
90.00-120.00		1	30.00	0.45	0.45	6.08		
120.00-144.60		1	24.60	0.45	0.45	4.98		
New Drains								
Anyappa Road								
RHS								
0.00-18.4		1	18.40	1.10	1.00	20.24		
18.40-48.40		1	30.00	1.10	1.00	33.00		
48.40-59.30		1	10.90	1.10	1.00	11.99		
59.30-62.40		1	3.10	1.10	1.00	3.41		
62.40-71.90		1	9.50	1.10	1.00	10.45		
71.90-74.20		1	2.30	1.10	1.00	2.53		
74.20-99.20		1	25.00	1.10	1.00	27.50		

AE-09

227.26

ಸ.ಕಾ.ಅ.

227.26

Left								
0.00-7.50		1	7.50	1.10	1.00	8.25		
7.50-37.50		1	30.00	1.10	1.00	33.00		
37.50-67.50		1	30.00	1.10	1.00	33.00		
67.50-80.20		1	13.70	1.10	1.00	15.07		
80.20-100.30		1	19.10	1.10	1.00	21.01		
Arch Road								
Left								
0.00-21.20		1	21.20	1.10	1.00	23.32		
21.20-36.70		1	15.50	1.10	1.00	17.05		
36.70-45.70		1	9.00	1.10	1.00	9.90		
45.70-50.20		1	4.50	1.10	1.00	4.95		
50.20-65.30		1	15.10	1.10	1.00	16.61		
65.30-68.60		1	3.30	1.10	1.00	3.63		
68.60-85.80		1	17.20	1.10	1.00	18.92		
85.80-90.30		1	4.50	1.10	1.00	4.95		
90.30-99.40		1	9.10	1.10	1.00	10.01		
99.40-116.60		1	17.20	1.10	1.00	18.92		
116.60-118.00		1	1.40	1.10	1.00	1.54		
118.00-140.10		1	16.50	1.10	1.00	18.15		
140.00-146.20		1	6.10	1.10	1.00	6.71		
146.20-150.60		1	4.40	1.10	1.00	4.84		
150.60-154.30		1	3.70	1.10	1.00	4.07		
2nd Cross Road								
Left								
0.00-13.00		1	13.00	1.10	1.00	14.30		
13.00-14.50		1	1.50	1.10	1.00	1.65		
14.50-39.20		1	24.70	1.10	1.00	27.17		
2nd A Cross RD								
Left								
0.00-8.90		1	8.90	1.10	1.00	9.79		
8.90-28.70		1	19.80	1.10	1.00	21.78		
28.70-58.70		1	30.00	1.10	1.00	33.00		
58.70-63.50		1	4.80	1.10	1.00	5.28		
63.50-65.00		1	1.50	1.10	1.00	1.65		
65.00-76.50		1	11.50	1.10	1.00	12.65		
76.50-98.60		1	22.10	1.10	1.00	24.31		
Right								
0.00-1.5		1	1.50	1.10	1.00	1.65		
1.50-11.30		1	9.80	1.10	1.00	10.78		
11.30-12.70		1	1.40	1.10	1.00	1.54		
12.70-21.90		1	9.20	1.10	1.00	10.12		
21.90-24.70		1	2.80	1.10	1.00	3.08		
24.70-33.10		1	8.40	1.10	1.00	9.24		
33.10-35.70		1	2.60	1.10	1.00	2.86		
35.70-53.00		1	17.30	1.10	1.00	19.03		
53.00-63.60		1	10.60	1.10	1.00	11.66		
63.60-71.00		1	7.40	1.10	1.00	8.14		
71.00-98.50		1	27.50	1.10	1.00	30.25		
New Culverts								
Arch Road		1	6.70	1.50	1.00	10.05		
Ward-09							771.14	
New Drains								

AB-09

771.14

5th Block HMT Layout								
17th Cross Road								
LHS								
0.00-30.00		1	30.00	1.10	1.10	36.30		
30.00-48.20		1	18.20	1.10	1.10	22.02		
62.50-92.50		1	30.00	1.10	1.10	36.30		
92.50-99.40		1	6.90	1.10	1.10	8.35		
132.90-141.90		1	30.00	1.10	1.10	36.30		
141.90-149.70		1	7.80	1.10	1.10	9.44		
RHS								
0.00-30.00		1	30.00	1.10	1.10	36.30		
30.00-60.00		1	30.00	1.10	1.10	36.30		
60.00-90.00		1	30.00	1.10	1.10	36.30		
90.00-120.00		1	30.00	1.10	1.10	36.30		
120.00-149.20		1	29.20	1.10	1.10	35.33		
New Culverts								
17th Cross Road		1	6.80	1.50	1.00	10.20		
18th Cross Road		1	7.50	1.50	1.00	11.25		
19th Cross Road		1	6.90	1.50	1.00	10.35		
Drain Desilt								
4th Block HMT Layout								
9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
LHS								
0.00-7.10		1	7.10	0.55	0.45	1.76		
13.50-16.70		1	3.20	0.55	0.45	0.79		
16.70-25.00		1	8.30	0.55	0.45	2.05		
25.00-55.00		1	30.00	0.55	0.45	7.43		
55.00-65.40		1	10.40	0.55	0.45	2.57		
65.40-73.10		1	7.70	0.55	0.45	1.91		
73.00-86.50		1	13.40	0.55	0.45	3.32		
86.00-104.50		1	5.50	0.55	0.45	1.36		
104.50-114.30		1	9.80	0.55	0.45	2.43		
114.30-118.90		1	4.60	0.55	0.45	1.14		
118.90-121.80		1	2.90	0.55	0.45	0.72		
121.80-123.80		1	2.00	0.55	0.45	0.50		
123.80-130.10		1	6.30	0.55	0.45	1.56		
130.00-146.50		1	16.40	0.55	0.45	4.06		
146.50-158.50		1	12.00	0.55	0.45	2.97		
158.50-182.00		1	23.50	0.55	0.45	5.82		
195.40-225.40		1	30.00	0.55	0.45	7.43		
225.40-244.70		1	19.30	0.55	0.45	4.78		
244.70-264.40		1	19.70	0.55	0.45	4.88		
264.40-267.20		1	2.80	0.55	0.45	0.69		
267.20-286.00		1	18.80	0.55	0.45	4.65		
286.00-309.30		1	23.30	0.55	0.45	5.77		
309.30-316.00		1	6.70	0.55	0.45	1.66		
316.00-317.60		1	1.60	0.55	0.45	0.40		
317.60-324.10		1	6.50	0.55	0.45	1.61		
324.00-329.70		1	5.60	0.55	0.45	1.39		
340.00-351.00		1	10.90	0.55	0.45	2.70		
351.00-378.50		1	27.50	0.55	0.45	6.81		
378.50-386.20		1	7.70	0.55	0.45	1.91		
386.20-396.30		1	10.10	0.55	0.45	2.50		

AK-09

1219.70

1219.70

[illegible]30-400.10		1	3.80	0.55	0.45	0.94		
[illegible]03.20		1	3.10	0.55	0.45	0.77		
[illegible]20-408.30		1	5.10	0.55	0.45	1.26		
[illegible]30-414.70		1	6.40	0.55	0.45	1.58		
[illegible]70-420.10		1	5.40	0.55	0.45	1.34		
[illegible]00-427.90		1	7.80	0.55	0.45	1.93		
[illegible]90-435.50		1	7.60	0.55	0.45	1.88		
[illegible]40-450.80		1	7.40	0.55	0.45	1.83		
[illegible]00-464.30		1	5.30	0.55	0.45	1.31		
[illegible]30-478.20		1	13.90	0.55	0.45	3.44		
[illegible]20-481.70		1	3.50	0.55	0.45	0.87		
[illegible]70-485.30		1	3.60	0.55	0.45	0.89		
[illegible]30-489.30		1	4.00	0.55	0.45	0.99		
[illegible]30-495.50		1	6.20	0.55	0.45	1.53		
[illegible]50-499.20		1	3.70	0.55	0.45	0.92		
[illegible]20-525.60		1	26.40	0.55	0.45	6.53		
[illegible]60-532.60		1	7.00	0.55	0.45	1.73		
[illegible]80-547.60		1	7.80	0.55	0.45	1.93		
[illegible]60-564.50		1	16.90	0.55	0.45	4.18		
[illegible]								
[illegible]-19.20		1	19.20	0.55	0.45	4.75		
[illegible]20-22.70		1	3.50	0.55	0.45	0.87		
[illegible]70-42.90		1	20.20	0.55	0.45	5.00		
[illegible]40-83.00		1	30.60	0.55	0.45	7.57		
[illegible]90-119.90		1	30.00	0.55	0.45	7.43		
[illegible]90-133.60		1	13.70	0.55	0.45	3.39		
[illegible]60-139.90		1	6.30	0.55	0.45	1.56		
[illegible]90-161.50		1	21.60	0.55	0.45	5.35		
[illegible]50-167.80		1	6.30	0.55	0.45	1.56		
[illegible]80-197.80		1	30.00	0.55	0.45	7.43		
[illegible]80-227.80		1	30.00	0.55	0.45	7.43		
[illegible]80-250.40		1	22.60	0.55	0.45	5.59		
[illegible]50-291.50		1	30.00	0.55	0.45	7.43		
[illegible]50-298.60		1	7.10	0.55	0.45	1.76		
[illegible]60-328.60		1	30.00	0.55	0.45	7.43		
[illegible]60-372.2		1	3.60	0.55	0.45	0.89		
[illegible]2-398.70		1	26.50	0.55	0.45	6.56		
[illegible]70-402.90		1	4.20	0.55	0.45	1.04		
[illegible]90-411.30		1	8.40	0.55	0.45	2.08		
[illegible]30-413.80		1	2.50	0.55	0.45	0.62		
[illegible]80-427.60		1	13.80	0.55	0.45	3.42		
[illegible]60-437.80		1	10.20	0.55	0.45	2.52		
[illegible]80-443.60		1	5.80	0.55	0.45	1.44		
[illegible]00-462.50		1	4.50	0.55	0.45	1.11		
[illegible]50-470.80		1	8.30	0.55	0.45	2.05		
[illegible]80-474.60		1	3.80	0.55	0.45	0.94		
[illegible]60-484.10		1	9.50	0.55	0.45	2.35		
[illegible]00-495.80		1	11.70	0.55	0.45	2.90		
[illegible]30-532.50		1	23.20	0.55	0.45	5.74		
[illegible]50-553.30		1	20.80	0.55	0.45	5.15		
[illegible] Block HMT Layout								
[illegible] Main Road						1368.89		
[illegible]								

AB-09

[illegible]

1519.03

[illegible] Cross Road								
LHS								
[illegible]-30.00		1.00	30.00	0.45	0.45	6.08		
[illegible]-32.90		1.00	2.90	0.45	0.45	0.59		
[illegible]-44.50		1.00	11.60	0.45	0.45	2.35		
[illegible]-48.30		1.00	3.80	0.45	0.45	0.77		
[illegible]-51.20		1.00	2.90	0.45	0.45	0.59		
[illegible]-57.50		1.00	6.30	0.45	0.45	1.28		
[illegible]-61.60		1.00	4.10	0.45	0.45	0.83		
[illegible]-70.60		1.00	9.00	0.45	0.45	1.82		
[illegible]-80.50		1.00	9.90	0.45	0.45	2.00		
[illegible]-97.80		1.00	17.30	0.45	0.45	3.50		
[illegible]-120.50		1.00	8.80	0.45	0.45	1.78		
[illegible]-125.30		1.00	4.80	0.45	0.45	0.97		
[illegible]-140.00		1.00	14.70	0.45	0.45	2.98		
RHS								
[illegible]-24.80		1.00	24.80	0.45	0.45	5.02		
[illegible]-51.30		1.00	26.50	0.45	0.45	5.37		
[illegible]-67.00		1.00	15.70	0.45	0.45	3.18		
[illegible]-76.50		1.00	9.50	0.45	0.45	1.92		
[illegible]-80.20		1.00	3.70	0.45	0.45	0.75		
[illegible]-110.20		1.00	30.00	0.45	0.45	6.08		
[illegible]-112.40		1.00	2.20	0.45	0.45	0.45		
[illegible]-117.00		1.00	4.60	0.45	0.45	0.93		
[illegible]-125.00		1.00	8.00	0.45	0.45	1.62		
[illegible]-137.10		1.00	12.10	0.45	0.45	2.45		
[illegible]-09								
New Drains								
[illegible] Samathi Layout								
[illegible] A Cross Road								
RHS								
[illegible]-19.50		1	19.50	1.10	1.10	23.60		
[illegible]-35.00		1	7.80	1.10	1.10	9.44		
LHS								
[illegible]-21.50		1	21.50	1.10	1.10	26.02		
[illegible] B cross road								
RHS								
[illegible]-27.00		1	27.00	1.10	1.15	34.16		
LHS								
[illegible]-9.60		1	9.60	1.10	1.15	12.14		
[illegible]-36.90		1	27.30	1.10	1.15	34.53		
[illegible]-55.10		1	18.20	1.10	1.15	23.02		
[illegible]-63.10		1	8.00	1.10	1.15	10.12		
[illegible]-66.30		1	3.20	1.10	1.15	4.05		
[illegible]-77.30		1	11.00	1.10	1.15	13.92		
[illegible] C Cross Rd								
RHS								
[illegible]-8.70		1	8.70	1.10	1.10	10.53		
[illegible]-17.30		1	8.60	1.10	1.10	10.41		
[illegible]-28.90		1	11.60	1.10	1.10	14.04		
[illegible]-45.10		1	16.20	1.10	1.10	19.60		
[illegible]-55.70		1	10.90	1.10	1.10	13.19		

1831.08

[illegible] AR-09

1831.08

[illegible]		1	10.70	1.10	1.10	12.95		
[illegible]		1	9.00	1.10	1.10	10.89		
[illegible]								
[illegible]		1	22.70	1.10	1.10	27.47		
[illegible]		1	4.30	1.10	1.10	5.20		
[illegible]		1	7.20	1.10	1.10	8.71		
[illegible]		1	4.70	1.10	1.10	5.69		
[illegible]		1	3.80	1.10	1.10	4.60		
[illegible]		1	4.10	1.10	1.10	4.96		
[illegible]		1	12.40	1.10	1.10	15.00		
[illegible] Rd								
[illegible]								
[illegible]		1	26.10	1.10	1.10	31.58		
[illegible]		1	25.90	1.10	1.10	31.34		
[illegible]		1	14.90	1.10	1.10	18.03		
[illegible] Layout								
[illegible] Road #39								
[illegible]								
[illegible]		1	30.00	1.10	1.50	49.50		
[illegible]		1	9.40	1.10	1.50	15.51		
[illegible]		1	1.70	1.10	1.50	2.81		
[illegible]								
[illegible]		1	11.10	1.10	1.50	18.32		
[illegible]		1	9.00	1.10	1.50	14.85		
[illegible] road								
[illegible]								
[illegible]		1	18.00	1.10	1.10	21.78		
[illegible]		1	25.30	1.10	1.10	30.61		
[illegible]								
[illegible]		1	30.00	1.10	1.10	36.30		
[illegible]		1	14.80	1.10	1.10	17.91		
[illegible] Road								
[illegible]								
[illegible]		1	27.90	1.10	1.10	33.76		
[illegible]		1	11.70	1.10	1.10	14.16		
[illegible]		1	4.50	1.10	1.10	5.45		
[illegible]		1	1.70	1.10	1.10	2.06		
[illegible]								
[illegible]		1	18.30	1.10	1.10	22.14		
[illegible]		1	9.00	1.10	1.10	10.89		
[illegible]		1	18.10	1.10	1.10	21.90		
[illegible] Culverts								
[illegible] road		1	7.40	1.50	1.15	12.77		
[illegible] road		1	7.40	1.50	1.15	12.77		
[illegible] road		1	6.10	1.50	1.15	10.52		
[illegible] Drift								
[illegible] Layout								
[illegible] Road								
[illegible]								
[illegible]		1	25.30	0.60	0.55	8.35		
[illegible]		1	8.40	0.60	0.44	2.22		
[illegible]		1	25.00	0.60	0.43	6.45		
[illegible]		1	8.70	0.60	0.38	1.98		

AR-09

2380.48

2380.48

67.40-79.90		1	12.50	0.60	0.55	4.13		
79.90-91.90		1	12.00	0.60	0.58	4.18		
RHS								
0.00-4.00		1	4.00	0.60	0.36	0.86		
4.00-5.70		1	1.70	0.60	0.54	0.55		
5.70-24.20		1	18.50	0.60	0.42	4.66		
24.20-33.20		1	9.00	0.60	0.35	1.89		
33.20-43.60		1	10.40	0.60	0.38	2.37		
43.60-57.70		1	14.10	0.60	0.39	3.30	Ufc	
57.70-66.70		1	9.00	0.60	0.45	2.43		
66.70-78.90		1	12.20	0.60	0.44	3.22		
78.90-92.30		1	13.40	0.60	0.38	3.06		
[illegible] Road								
RHS								
0.00-30.00		1	30.00	0.45	0.45	6.08		
30.00-46.50		1	16.50	0.45	0.43	3.19		
46.50-52.10		1	5.60	0.45	0.45	1.13		
52.10-55.60		1	3.50	0.45	0.40	0.63	Ufc	
55.60-63.60		1	8.00	0.45	0.45	1.62		
63.60-67.80		1	4.20	0.45	0.38	0.72		
67.80-72.60		1	4.80	0.45	0.45	0.97		
72.60-82.40		1	9.80	0.45	0.44	1.94		
LHS								
0.00-11.80		1	11.80	0.45	0.44	2.34		
11.80-14.90		1	3.10	0.45	0.43	0.60		
14.90-29.20		1	14.30	0.45	0.45	2.90		
29.20-36.20		1	7.00	0.45	0.38	1.20		
36.20-42.10		1	5.90	0.45	0.39	1.04		
42.10-47.30		1	5.20	0.45	0.44	1.03		
47.30-49.90		1	2.60	0.45	0.45	0.53		
49.90-57.90		1	8.00	0.45	0.45	1.62		
57.90-67.30		1	9.40	0.45	0.44	1.86		
67.30-69.90		1	2.60	0.45	0.45	0.53		
69.90-83.60		1	13.70	0.45	0.46	2.84	Ufc	
83.60-89.80		1	6.20	0.45	0.45	1.26		
89.80-117.70		1	27.90	0.45	0.47	5.90		
117.70-126.10		1	8.40	0.45	0.45	1.70		
126.10-153.80		1	27.70	0.45	0.43	5.36		
153.80-161.30		1	7.50	0.00	0.00	0.00		
161.30-173.40		1	12.10	0.45	0.48	2.61		
173.40-176.10		1	2.70	0.45	0.45	0.55		
176.10-181.30		1	5.20	0.45	0.43	1.01		
181.30-185.70		1	4.40	0.45	0.42	0.83		
185.70-193.60		1	7.90	0.45	0.45	1.60		
193.60-196.20		1	2.60	0.45	0.45	0.53		
196.20-212.50		1	16.30	0.45	0.45	3.30		
212.50-214.90		1	2.40	0.45	0.45	0.49		
214.90-242.70		1	27.80	0.45	0.45	5.63		
Drain Desilt								
[illegible] Road								
9th Cross Rd								
RHS								

AB-09

2474.63

2474.63

[illegible]-30.00		1	30.00	0.60	0.45	8.10		
[illegible]-60.00		1	30.00	0.60	0.45	8.10		
[illegible]-90.00		1	30.00	0.60	0.45	8.10		
[illegible]-118.80		1	28.80	0.60	0.45	7.78		
[illegible]70-156.20		1	8.50	0.60	0.45	2.30		
[illegible]RS								
[illegible]-22.60		1	22.60	0.60	0.45	6.10		
[illegible]-26.50		1	4.20	0.60	0.45	1.13		
[illegible]-56.50		1	30.00	0.60	0.45	8.10		
[illegible]-86.50		1	30.00	0.60	0.45	8.10		
[illegible]-116.50		1	30.00	0.60	0.45	8.10		
[illegible]-119.70		1	3.20	0.60	0.45	0.86		
[illegible]-134.80		1	15.10	0.60	0.45	4.08		
[illegible]-158.70		1	23.90	0.60	0.45	6.45		
[illegible]-162.60		1	3.90	0.60	0.45	1.05		
[illegible]-169.30		1	6.70	0.60	0.45	1.81		
[illegible]-187.20		1	17.90	0.60	0.45	4.83		
[illegible]-190.80		1	3.60	0.60	0.45	0.97		
[illegible]-200.60		1	5.50	0.60	0.45	1.49		
[illegible]-236.30		1	24.70	0.60	0.45	6.67		
[illegible]-256.90		1	13.10	0.60	0.45	3.54		
[illegible]-304.60		1	27.10	0.60	0.45	7.32		
[illegible]-330.90		1	19.80	0.60	0.45	5.35		
[illegible]RS								
[illegible]-14.40		1	14.40	0.60	0.45	3.89		
[illegible]-31.80		1	17.40	0.60	0.45	4.70		
[illegible]-70.10		1	30.00	0.60	0.45	8.10		
[illegible]-79.10		1	9.00	0.60	0.45	2.43		
[illegible]-94.80		1	13.90	0.60	0.45	3.75		
[illegible]-117.70		1	12.10	0.60	0.45	3.27		
[illegible]-141.00		1	15.20	0.60	0.45	4.10		
[illegible]-159.70		1	13.90	0.60	0.45	3.75		
[illegible]-186.60		1	7.40	0.60	0.45	2.00		
[illegible]-204.20		1	17.60	0.60	0.45	4.75		
[illegible]-224.40		1	13.20	0.60	0.45	3.56		
[illegible]-230.70		1	6.30	0.60	0.45	1.70		
[illegible]-240.30		1	9.60	0.60	0.45	2.59		
[illegible]-246.70		1	1.20	0.60	0.45	0.32		
[illegible]-270.40		1	23.70	0.60	0.45	6.40		
[illegible]-302.80		1	27.00	0.60	0.45	7.29		
[illegible]-318.50		1	10.00	0.60	0.45	2.70		
[illegible]-328.00		1	9.50	0.60	0.45	2.57		
[illegible]-373.60		1	30.00	0.60	0.45	8.10		
[illegible]-403.60		1	30.00	0.60	0.45	8.10		
[illegible]-433.60		1	30.00	0.60	0.45	8.10		
[illegible]-437.60		1	4.00	0.60	0.45	1.08		
[illegible] Enclave Main Road								
[illegible]RS								
[illegible]-23.70		1	23.70	0.60	0.55	13.04		
[illegible]rd No-11								
[illegible] Drains								
[illegible]th Layout								
[illegible]ain Road								

AB-09

2691.24

2691.24

RHS								
0.00-36.50		1	30.70	1.20	1.20	44.21		
36.50-73.00		1	29.00	1.20	1.20	41.76		
73.00-99.30		1	18.60	1.20	1.20	26.78		
99.30-103.30		1	4.00	1.20	1.20	5.76		
103.30-133.30		1	30.00	1.20	1.20	43.20		
133.30-148.10		1	14.80	1.20	1.20	21.31		
148.10-152.50		1	4.40	1.20	1.20	6.34		
152.50-159.60		1	7.10	1.20	1.20	10.22		
159.60-186.20		1	26.60	1.20	1.20	38.30		
Cross Rd-2								
LHS								
0.00-30.00		1	30.00	1.10	1.05	34.65		
30.00-60.00		1	30.00	1.10	1.05	34.65		
60.00-80.20		1	20.20	1.10	1.05	23.33		
RHS								
0.00-30.00		1	30.00	1.10	1.05	34.65		
30.00-60.00		1	30.00	1.10	1.05	34.65		
60.00-80.00		1	20.20	1.10	1.05	23.33		
Cross Rd-1								
RHS								
0.00-30.00		1	30.00	1.00	1.05	31.50		
30.00-60.00		1	30.00	1.00	1.05	31.50		
60.00-81.50		1	21.50	1.00	1.05	22.58		
LHS								
0.00-30.00		1	30.00	1.00	1.05	31.50		
30.00-43.60		1	13.60	1.00	1.05	14.28		
43.60-46.50		1	2.90	1.00	1.05	3.05		
46.50-48.80		1	2.30	1.00	1.05	2.42		
48.80-57.00		1	8.20	1.00	1.05	8.61		
57.00-81.90		1	24.90	1.00	1.05	26.15		
Maniyamma Block								
1st Cross Rd								
RHS								
0.00-27.00		1	27.00	1.00	1.10	29.70		
27.00-36.10		1	9.10	1.00	1.10	10.01		
Main Road								
RHS								
0.00-9.90		1	9.90	1.00	1.00	9.90		
25.00-28.50		1	3.50	1.00	1.00	3.50		
28.50-34.20		1	5.70	1.00	1.00	5.70		
34.20-41.60		1	7.40	1.00	1.00	7.40		
47.90-59.10		1	12.20	1.00	1.00	12.20		
77.50-82.50		1	17.90	1.00	1.00	17.90		
97.10-102.20		1	15.10	1.00	1.00	15.10		
107.30-137.30		1	30.00	1.00	1.00	30.00		
137.30-153.30		1	16.00	1.00	1.00	16.00		
Down side cross road								
RHS								
0.00-11.40		1	11.40	1.00	1.00	11.40		
Near Gangamma Gudi								
3rd cross rd								
RHS								

3454.77

4092.17

[illegible]		1	13.00	1.00	1.00	13.00		
[illegible]		1	12.30	1.00	1.00	12.30		
[illegible] Layout								
[illegible] Road								
[illegible]								
[illegible]		1	24.80	1.20	1.10	32.74		
[illegible]		1	8.90	1.20	1.10	11.75		
[illegible]		1	1.30	1.20	1.10	1.72		
[illegible]		1	13.00	1.20	1.10	17.16		
[illegible]		1	2.50	1.20	1.10	3.30		
[illegible]		1	12.30	1.20	1.10	16.24		
[illegible]		1	30.00	1.20	1.10	39.60		
[illegible]		1	10.90	1.20	1.10	14.39		
[illegible] Culverts								
[illegible] amma Block								
[illegible] Cross Rd		1	3.70	1.50	1.00	5.55		
[illegible] Gangamma Gudi								
[illegible] cross rd		1	3.30	1.20	1.00	3.96		
		1	3.40	1.20	1.00	4.08		
		1	3.90	1.20	1.00	4.68		
		1	4.00	1.20	1.00	4.80		
[illegible] Layout								
[illegible] Road								
[illegible] Road		1	5.80	1.50	1.20	10.44		
[illegible] Road 1st		1	6.10	1.50	1.20	10.98		
[illegible] Road 2nd		1	6.10	1.50	1.20	10.98		
[illegible] Desilt								
[illegible] Layout								
[illegible] Road								
[illegible]								
[illegible]		1	30.00	0.60	0.45	8.10		
[illegible]		1	30.00	0.60	0.45	8.10		
[illegible]		1	24.00	0.60	0.45	6.48		
[illegible]		1	10.00	0.60	0.45	2.70		
[illegible]		1	6.00	0.60	0.45	1.62		
[illegible]		1	30.00	0.60	0.45	8.10		
[illegible]		1	15.00	0.60	0.45	4.05		
[illegible]								
[illegible]		1	6.00	0.60	0.45	1.62		
[illegible]		1	6.20	0.60	0.45	1.67		
[illegible]		1	13.00	0.60	0.45	3.51		
[illegible]		1	18.20	0.60	0.45	4.91		
[illegible]		1	10.20	0.60	0.45	2.75		
[illegible]		1	22.00	0.60	0.45	5.94		
[illegible]		1	27.30	0.60	0.45	7.37		
[illegible]		1	26.20	0.60	0.45	7.07		
[illegible] Gangamma Gudi								
[illegible] cross rd								
[illegible]		1	15.70	0.55	0.45	3.89		
[illegible]		1	5.70	0.55	0.45	1.41		
[illegible]		1	13.20	0.55	0.45	3.27		
[illegible]		1	3.10	0.55	0.45	0.77		
[illegible]		1	25.50	0.55	0.45	6.31		

4399.48

S.D.E.

4399.48

[illegible]-67.20		1	4.00	0.55	0.45	0.99		
[illegible]-71.40		1	4.20	0.55	0.45	1.04		
[illegible]aiah Block								
[illegible] Main Road								
[illegible]-25.30		1	25.30	0.55	0.45	6.26		
[illegible]amma Block								
[illegible] Rd								
[illegible]								
[illegible]-25.00		1	15.10	0.55	0.45	3.74		
					Present Quantity	**4411.51**		
					1st & Part Quantity	**2479.58**		
					Total Quantity	**6891.09**		
					Boq Quantity	**6299.20**		
					Quantity to be reserved	**591.89**		
					Quantity to paid	**3819.62**	**351.02**	**1340763.00**

AE09

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 20-03-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates								
New Drains								
Ayyappa Road								
RHS								
0.00-18.4		1	18.40	1.10	0.15	3.04		
18.40-48.40		1	30.00	1.10	0.15	4.95		
48.40-59.30		1	10.90	1.10	0.15	1.80		
59.30-62.40		1	3.10	1.10	0.15	0.51		
62.40-71.90		1	9.50	1.10	0.15	1.57		
71.90-74.20		1	2.30	1.10	0.15	0.38		
74.20-99.20		1	25.00	1.10	0.15	4.13		
LHS								
0.00-7.50		1	7.50	1.10	0.15	1.24		
7.50-37.50		1	30.00	1.10	0.15	4.95		
37.50-67.50		1	30.00	1.10	0.15	4.95		
67.50-81.20		1	13.70	1.10	0.15	2.26		
81.20-100.30		1	19.10	1.10	0.15	3.15		
Arch Road								
LHS								
0.00-21.20		1	21.20	1.10	0.15	3.50		
21.20-36.70		1	15.50	1.10	0.15	2.56		
36.70-45.70		1	9.00	1.10	0.15	1.49		
45.70-50.20		1	4.50	1.10	0.15	0.74		
50.20-65.30		1	15.10	1.10	0.15	2.49		
65.30-68.60		1	3.30	1.10	0.15	0.54		
68.60-85.80		1	17.20	1.10	0.15	2.84		
85.80-90.30		1	4.50	1.10	0.15	0.74		
90.30-99.40		1	9.10	1.10	0.15	1.50		
99.40-116.60		1	17.20	1.10	0.15	2.84		
116.60-118.00		1	1.40	1.10	0.15	0.23		
118.60-140.10		1	16.50	1.10	0.15	2.72		

55.11

AB-09

55.11

140.10-146.20		1	6.10	1.10	0.15	1.01		
146.20-150.60		1	4.40	1.10	0.15	0.73	Ok	
150.60-154.30		1	3.70	1.10	0.15	0.61		
2nd Cross Road								
LHS								
0.00-13.00		1	13.00	1.10	0.15	2.15		
13.00-14.50		1	1.50	1.10	0.15	0.25	Ok	
14.50-39.20		1	24.70	1.10	0.15	4.08		
2nd A Cross RD								
LHS								
0.00-8.90		1	8.90	1.10	0.15	1.47		
8.90-28.70		1	19.80	1.10	0.15	3.27		
28.70-58.70		1	30.00	1.10	0.15	4.95		
58.70-63.50		1	4.80	1.10	0.15	0.79	Ok	
63.50-65.00		1	1.50	1.10	0.15	0.25		
65.00-76.50		1	11.50	1.10	0.15	1.90		
76.50-98.60		1	22.10	1.10	0.15	3.65		
RHS								
0.00-1.5		1	1.50	1.10	0.15	0.25		
1.50-11.30		1	9.80	1.10	0.15	1.62		
11.30-12.70		1	1.40	1.10	0.15	0.23		
12.70-21.90		1	9.20	1.10	0.15	1.52		
21.90-24.70		1	2.80	1.10	0.15	0.46	Ok	
24.70-33.10		1	8.40	1.10	0.15	1.39		
33.10-35.70		1	2.60	1.10	0.15	0.43		
35.70-53.00		1	17.30	1.10	0.15	2.85		
53.00-63.60		1	10.60	1.10	0.15	1.75		
63.60-71.00		1	7.40	1.10	0.15	1.22		
71.00-98.50		1	27.50	1.10	0.15	4.54		
New Culverts								
Arch Road		1	6.70	1.50	0.15	1.51		
Ward-09								
New Drains								
9th Block HMT Layout								
17th Cross Road								
LHS								
0.00-30.00		1	30.00	1.10	0.15	4.95		
30.00-48.20		1	18.20	1.10	0.15	3.00		
82.50-92.50		1	30.00	1.10	0.15	4.95	Ok	
92.50-99.40		1	6.90	1.10	0.15	1.14		
111.90-141.90		1	30.00	1.10	0.15	4.95		
141.90-149.70		1	7.80	1.10	0.15	1.29		
RHS								
0.00-30.00		1	30.00	1.10	0.15	4.95		
30.00-60.00		1	30.00	1.10	0.15	4.95		
60.00-90.00		1	30.00	1.10	0.15	4.95	Ok	
90.00-120.00		1	30.00	1.10	0.15	4.95		

2.00

AB-09

138.03

206.31

LHS								
0.00-18.00		1	18.00	1.10	0.15	2.97		
18.00-43.30		1	25.30	1.10	0.15	4.17		
RHS								
0.00-30.00		1	30.00	1.10	0.15	4.95		
30.00-44.80		1	14.80	1.10	0.15	2.44		
3rd C Cross Road								
RHS								
0.00-27.90		1	27.90	1.10	0.15	4.60		
27.90-39.60		1	11.70	1.10	0.15	1.93		
39.60-44.10		1	4.50	1.10	0.15	0.74		
44.10-45.80		1	1.70	1.10	0.15	0.28		
LHS								
0.00-18.30		1	18.30	1.10	0.15	3.02		
18.30-27.30		1	9.00	1.10	0.15	1.49		
27.30-45.40		1	18.10	1.10	0.15	2.99		
Nandanavanam Layout								
Seshadri Nivasa Road #39								
RHS								
0.00-30.00		1	30.00	1.10	0.15	4.95		
30.00-39.40		1	9.40	1.10	0.15	1.55		
39.40-50.10		1	1.70	1.10	0.15	0.28		
LHS								
0.00-11.10		1	11.10	1.10	0.15	1.83		
11.10-19.10		1	9.00	1.10	0.15	1.49		
New Culverts								
3B cross road		1	7.40	1.50	0.15	1.67		
Krishan bhavan road		1	7.40	1.50	0.15	1.67		
2B cross road		1	6.10	1.50	0.15	1.37		
New Drains								
Naidu Layout								
Main Road								
RHS								
5.80-36.50		1	30.70	1.20	0.15	5.53		
44.00-73.00		1	29.00	1.20	0.15	5.22		
80.70-99.30		1	18.60	1.20	0.15	3.35		
99.30-103.30		1	4.00	1.20	0.15	0.72		
103.30-133.30		1	30.00	1.20	0.15	5.40		
133.30-148.10		1	14.80	1.20	0.15	2.66		
148.10-152.50		1	4.40	1.20	0.15	0.79		
152.50-159.60		1	7.10	1.20	0.15	1.28		
159.60-186.20		1	26.60	1.20	0.15	4.79		
Cross Rd-2								
LHS								
0.00-30.00		1	30.00	1.10	0.15	4.95		
30.00-60.00		1	30.00	1.10	0.15	4.95		
60.00-80.20		1	20.20	1.10	0.15	3.33		

293.66

AEE (VRP) SD

370.19

[illegible]-100.20		1	6.80	1.00	0.15	1.02		
[illegible]-105.10		1	4.90	1.00	0.15	0.74		
[illegible]-130.50		1	25.40	1.00	0.15	3.81		
[illegible]-145.90		1	15.40	1.00	0.15	2.31		
[illegible]-162.10		1	16.20	1.00	0.15	2.43		
[illegible]-170.20		1	8.10	1.00	0.15	1.22		
[illegible]-173.00		1	2.80	1.00	0.15	0.42		
[illegible]-178.90		1	5.90	1.00	0.15	0.89		
[illegible]-196.70		1	17.80	1.00	0.15	2.67		
[illegible]-200.70		1	4.00	1.00	0.15	0.60		
[illegible]-205.00		1	4.30	1.00	0.15	0.65		
[illegible]-214.70		1	9.70	1.00	0.15	1.46		
[illegible]-219.70		1	5.00	1.00	0.15	0.75		
[illegible]-234.20		1	14.50	1.00	0.15	2.18		
[illegible]-238.70		1	4.50	1.00	0.15	0.68		
[illegible]-242.50		1	3.80	1.00	0.15	0.57		
[illegible]-259.40		1	16.90	1.00	0.15	2.54		
LHS								
[illegible]-21.10		1	21.10	1.00	0.15	3.17		
[illegible]-24.80		1	3.70	1.00	0.15	0.56		
[illegible]-43.80		1	19.00	1.00	0.15	2.85		
[illegible]-73.10		1	18.60	1.00	0.15	2.79		
[illegible]-98.80		1	21.00	1.00	0.15	3.15		
[illegible]-121.10		1	18.70	1.00	0.15	2.81		
[illegible]-135.60		1	10.70	1.00	0.15	1.61		
[illegible]-139.00		1	3.40	1.00	0.15	0.51		
[illegible]-157.70		1	15.50	1.00	0.15	2.33		
[illegible]-184.20		1	23.20	1.00	0.15	3.48		
Devappa Layout								
Main Road								
LHS								
[illegible]-20.20		1	20.20	1.00	0.15	3.03		
[illegible]-30.80		1	10.60	1.00	0.15	1.59		
[illegible]-53.70		1	22.90	1.00	0.15	3.44		
[illegible]-61.00		1	7.30	1.00	0.15	1.10		
[illegible]-71.10		1	10.10	1.00	0.15	1.52		
[illegible]-107.90		1	30.00	1.00	0.15	4.50		
[illegible]-137.90		1	30.00	1.00	0.15	4.50		
[illegible]-167.90		1	30.00	1.00	0.15	4.50		
[illegible]-176.60		1	8.70	1.00	0.15	1.31		
RHS								
[illegible]-30.00		1	30.00	1.00	0.15	4.50		
[illegible]-36.70		1	6.70	1.00	0.15	1.01		
[illegible]-57.60		1	16.60	1.00	0.15	2.49		
[illegible]-75.10		1	13.00	1.00	0.15	1.95		
[illegible]-87.40		1	12.30	1.00	0.15	1.85		

455.59

AEE (VRP) SD

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 30-03-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.								
New **Drains**								
Byrappa **Road**								
Total Drain length=199.0m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1531.00Nos		1531	2.15		0.60	1974.7		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	199.00		0.60	1671.6		
North **Road**								
Total Drain length=163.50m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1258.00Nos		1258	2.15		0.60	1622.4		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	163.50		0.60	1373.4		
2nd **Cross Road**								
Total Drain length=40.0m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=308.00Nos		308	2.15		0.60	396.9		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	40.00		0.60	336.0		
2nd **A Cross**								
Total Drain length=196.0m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1508.00Nos		1508	2.15		0.60	1944.9		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	196.00		0.60	1646.4		
New **Culverts**								
North **Road**								
Total Drain length=6.70m								
Main bar 12mm dia bar @ 150mm								
0.90kg/mtr Double Mat								
No of U-bar=89.00Nos		89	2.15		0.90	172.9		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0.60kg/mtr, Double Mat		28	6.70		0.60	112.6		
New **Drains**								
7th **Cross Road**								
Total Drain length=272.10m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								

EE (VRP) SD

11251.8

No of U-bar=1,814Nos		1814	2.15		0.60	2340.1		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0kg/mtr,		14	272.10		0.60	2285.6		
New Culverts								
7th Cross Road								
Total Drain length=6.80m								
Main bar 12mm dia bar @ 150mm								
0kg/mtr Double Mat								
No of U-bar=91.00Nos		91	2.15		0.90	175.4		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0kg/mtr, Double Mat		28	6.70		0.60	112.6		
8th Cross Road								
Total Drain length=7.50m								
Main bar 12mm dia bar @ 150mm								
0kg/mtr Double Mat								
No of U-bar=100Nos		100	2.15		0.90	193.5		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0kg/mtr, Double Mat		28	7.50		0.60	126.0		
9th Cross Road								
Total Drain length=6.90m								
Main bar 12mm dia bar @ 150mm								
0kg/mtr Double Mat								
No of U-bar=92Nos		92	2.15		0.90	178.0		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0kg/mtr, Double Mat		28	6.90		0.60	115.9		
Basava Samathi Layout								
2nd A Cross Road								
Total Drain length=48.80m								
Main bar 10mm dia bar @ 150mm								
0kg/mtr								
No of U-bar=325Nos		325	2.15		0.60	419.7		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0kg/mtr,		14	48.80		0.60	409.9	Ofe	
2th B cross road								
Total Drain length104.30m								
Main bar 10mm dia bar @ 150mm								
0kg/mtr								
No of U-bar=695Nos		695	2.15		0.60	897.0		
Distribution bar								
Distribution bar 8mm dia @ 150mm							AEE (VRP) SD	
0kg/mtr,		14	104.30		0.60	876.1		
2th C cross road								
Total Drain length123.10m								
Main bar 10mm dia bar @ 150mm								
0kg/mtr								
No of U-bar=821Nos		821	2.15		0.60	1058.7		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0kg/mtr,		14	123.10		0.60	1034.0		
2nd cross road								
Total Drain length66.90m								

27725.10

New Drains								
Vaidu Layout								
Main Road								
Total Drain length=165.20m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1101 Nos		1101	2.10		0.60	1387.7		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	165.20		0.60	1387.7		
Cross Rd-2								
Total Drain length=160.40m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1069 Nos		1069	2.10		0.60	1347.4		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	160.40		0.60	1347.4		
Cross Rd-1								
Total Drain length=163.40m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1089 Nos		1089	2.10		0.60	1372.6		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	163.40		0.60	1372.6		
Mariyamma Block								
1st Cross Rd								
Total Drain length=36.10M								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=241Nos		241	2.10		0.60	303.2		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	36.10		0.60	303.2		
Main Road								
Total Drain length=117.70M								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=785.00Nos		785	1.80		0.60	847.4		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		12	117.70		0.60	847.4		
Down side cross road								
Total Drain length=11.40m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=76Nos		76	1.80		0.60	82.1		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		12	11.40		0.60	82.1		
Near Gangamma Gudi								
4th cross rd								
Total Drain length=414.30m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								

AEE (NRP) SD

3840 5.80

No of U-bar=2762Nos		2762	1.96		0.60	3248.1		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		13	414.30		0.60	3231.5		
Devappa Layout								
Main Road								
Total Drain length=248.40m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=1656Nos		1656	1.80		0.60	1788.5		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		2	248.40		0.60	298.1		
Vaishnavi Layout								
1st Main Road								
Total Drain length=103.70m								
Main bar 10mm dia bar @ 150mm								
0.60kg/mtr								
No of U-bar=691Nos		691	2.10		0.60	871.1		
Distribution bar								
Distribution bar 8mm dia @ 150mm								
0.60kg/mtr,		14	103.70		0.60	871.1		
New Culverts								
Kariyamma Block								
1st Cross Rd								
Total Drain length=3.70m								
Main bar 12mm dia bar @ 150mm								
0.90kg/mtr Double Mat								
No of U-bar=49.00Nos		49	2.15		0.90	95.5		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0.60kg/mtr, Double Mat		28	3.70		0.60	62.2		
Near Gangamma Gudi								
4th cross rd								
Cross Rd								
Total Drain length=3.30m								
Main bar 12mm dia bar @ 150mm								
0.90kg/mtr Double Mat								
No of U-bar=44Nos		44	2.15		0.90	85.1		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0.60kg/mtr, Double Mat		28	3.30		0.60	55.4		
Cross Rd								
Total Drain length=3.40m								
Main bar 12mm dia bar @ 150mm								
0.90kg/mtr Double Mat								
No of U-bar=45.00Nos		45	2.15		0.90	87.7		
Distribution bar								
Distribution bar 10mm dia @ 150mm								
0.60kg/mtr, Double Mat		28	3.40		0.60	57.1		
Cross Rd								
Total Drain length=3.90m								
Main bar 12mm dia bar @ 150mm								
0.90kg/mtr Double Mat								
No of U-bar=52Nos		52	2.15		0.90	100.6		
Distribution bar								

AEE (WRD) 6

Name of Work: Package No -7 Consists of 7 Works

Measurement : 06.04.2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 1.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates								
New Drains								
Raft Concreating								
Veerappa Road								
RHS								
0.00-18.4		1	18.40	0.90	0.15	2.48		
18.40-48.40		1	30.00	0.90	0.15	4.05		
48.40-59.30		1	10.90	0.90	0.15	1.47		
59.30-62.40		1	3.10	0.90	0.15	0.42		
62.40-71.90		1	9.50	0.90	0.15	1.28		
71.90-74.20		1	2.30	0.90	0.15	0.31		
74.20-99.20		1	25.00	0.90	0.15	3.38		
LHS								
0.00-7.50		1	7.50	0.90	0.15	1.01		
7.50-37.50		1	30.00	0.90	0.15	4.05		
37.50-67.50		1	30.00	0.90	0.15	4.05		
67.50-81.20		*1*	*13.70*	*0.90*	*0.15*	*1.85*		
81.20-100.30		1	19.10	0.90	0.15	2.58		
Veerappa Road								
RHS								
0.00-21.20		1	21.20	0.90	0.15	2.86		
21.20-36.70		1	15.50	0.90	0.15	2.09		
36.70-45.70		1	9.00	0.90	0.15	1.22		
45.70-50.20		1	4.50	0.90	0.15	0.61		
50.20-65.30		1	15.10	0.90	0.15	2.04		
65.30-68.60		1	3.30	0.90	0.15	0.45		
68.60-85.80		1	17.20	0.90	0.15	2.32		
85.80-90.30		1	4.50	0.90	0.15	0.61		
90.30-99.40		1	9.10	0.90	0.15	1.23		
99.40-116.60		1	17.20	0.90	0.15	2.32		
116.60-118.00		1	1.40	0.90	0.15	0.19		
118.00-123.60		1	5.60	0.00	0.00	0.00		
123.60-140.10		1	16.50	0.90	0.15	2.23		
140.10-146.20		1	6.10	0.90	0.15	0.82		
146.20-150.60		1	4.40	0.90	0.15	0.59		
150.60-154.30		1	3.70	0.90	0.15	0.50		
Cross Road								
LHS								

AEE (VRP) SC

42.91

						47.01		
0.00-13.00		1	13.00	0.90	0.15	1.76		
13.00-14.50		1	1.50	0.90	0.15	0.20		
14.50-39.20		1	24.70	0.90	0.15	3.33		
2nd A Cross RD								
LHS								
0.00-8.90		1	8.90	0.90	0.15	1.20		
8.90-28.70		1	19.80	0.90	0.15	2.67		
28.70-58.70		1	30.00	0.90	0.15	4.05		
58.70-63.50		1	4.80	0.90	0.15	0.65		
63.50-65.00		1	1.50	0.90	0.15	0.20		
65.00-76.50		1	11.50	0.90	0.15	1.55		
76.50-98.60		1	22.10	0.90	0.15	2.98		
RHS								
0.00-1.5		1	1.50	0.90	0.15	0.20		
1.50-11.30		1	9.80	0.90	0.15	1.32		
11.30-12.70		1	1.40	0.90	0.15	0.19		
12.70-21.90		1	9.20	0.90	0.15	1.24		
21.90-24.70		1	2.80	0.90	0.15	0.38		
24.70-33.10		1	8.40	0.90	0.15	1.13		
33.10-35.70		1	2.60	0.90	0.15	0.35		
35.70-53.00		1	17.30	0.90	0.15	2.34		
53.00-63.60		1	10.60	0.90	0.15	1.43		
63.60-71.00		1	7.40	0.90	0.15	1.00		
71.00-98.50		1	27.50	0.90	0.15	3.71		
New Culverts								
Arch Road		1	6.70	1.20	0.15	1.21		
Wall Concreating								
Ayyappa Road								
RHS								
0.00-18.4		2	18.40	0.15	0.60	3.31		
18.40-48.40		2	30.00	0.15	0.55	4.95		
48.40-59.30		2	10.90	0.15	0.60	1.96		
59.30-62.40		2	3.10	0.15	0.65	0.60		
62.40-71.90		2	9.50	0.15	0.50	1.43		
71.90-74.20		2	2.30	0.15	0.70	0.48		
74.20-99.20		2	25.00	0.15	0.65	4.88		
LHS								
0.00-7.50		2	7.50	0.15	0.55	1.24		
7.50-37.50		2	30.00	0.15	0.50	4.50		
37.50-67.50		2	30.00	0.15	0.65	5.85		
67.50-81.20		2	13.70	0.15	0.70	2.88		
81.20-100.30		2	19.10	0.15	0.65	3.72		
Arch Road								
LHS								
0.00-21.20		2	21.20	0.15	0.60	3.82		
21.20-36.70		2	15.50	0.15	0.55	2.56		
36.70-45.70		2	9.00	0.15	0.60	1.62		
45.70-50.20		2	4.50	0.15	0.65	0.88		
50.20-65.30		2	15.10	0.15	0.60	2.72		
65.30-68.60		2	3.30	0.15	0.55	0.54		
68.60-85.80		2	17.20	0.15	0.65	3.35		
85.80-90.30		2	4.50	0.15	0.65	0.88		
90.30-99.40		2	9.10	0.15	0.50	1.37		
99.40-116.60		2	17.20	0.15	0.70	3.61		
116.60-118.00		2	1.40	0.15	0.65	0.27		

AEE (VRP) SD

137.53

60-140.10		2	16.50	0.15	0.65	3.22		
10-146.20		2	6.10	0.15	0.65	1.19		
20-150.60		2	4.40	0.15	0.55	0.73		
60-154.30		2	3.70	0.15	0.60	0.67		
Cross Road								
-13.00		2	13.00	0.15	0.60	2.34		
-14.50		2	1.50	0.15	0.55	0.25		
-39.20		2	24.70	0.15	0.65	4.82		
A Cross RD								
-8.90		2	8.90	0.15	0.65	1.74		
-28.70		2	19.80	0.15	0.50	2.97		
-58.70		2	30.00	0.15	0.55	4.95		
-63.50		2	4.80	0.15	0.65	0.94		
-65.00		2	1.50	0.15	0.60	0.27		
-76.50		2	11.50	0.15	0.55	1.90		
-98.60		2	22.10	0.15	0.50	3.32		
-1.5		2	1.50	0.15	0.65	0.29		
-11.30		2	9.80	0.15	0.50	1.47		
-12.70		2	1.40	0.15	0.65	0.27		
-21.90		2	9.20	0.15	0.60	1.66		
-24.70		2	2.80	0.15	0.65	0.55		
-33.10		2	8.40	0.15	0.55	1.39		
-35.70		2	2.60	0.15	0.60	0.47		
-53.00		2	17.30	0.15	0.65	3.37		
-63.60		2	10.60	0.15	0.60	1.91		
-71.00		2	7.40	0.15	0.70	1.55		
-98.50		2	27.50	0.15	0.65	5.36		
Culverts								
Road		2	6.70	0.23	0.60	1.85		
Drains								
Concreating								
Cross Road								
-30.00		1	30.00	0.90	0.15	4.05		
-48.20		1	18.20	0.90	0.15	2.46		
-92.50		1	30.00	0.90	0.15	4.05		
-99.40		1	6.90	0.90	0.15	0.93		
-141.90		1	30.00	0.90	0.15	4.05		
-149.70		1	7.80	0.90	0.15	1.05		
-30.00		1	30.00	0.90	0.15	4.05		
-60.00		1	30.00	0.90	0.15	4.05		
-90.00		1	30.00	0.90	0.15	4.05		
-120.00		1	30.00	0.90	0.15	4.05		
-149.20		1	29.20	0.90	0.15	3.94		
Culverts								
Cross Road		1	6.80	1.20	0.20	1.63		
Cross Road		1	7.50	1.20	0.20	1.80		
Cross Road		1	6.90	1.20	0.20	1.66		
Concreating								
Cross Road								

EE (VRP) SD

228.77

[illegible]-30.00		2	30.00	0.15	0.65	5.85		
[illegible]-48.20		2	18.20	0.15	0.60	3.28		
[illegible]-92.50		2	30.00	0.15	0.55	4.95		
[illegible]-99.40		2	6.90	0.15	0.60	1.24		
[illegible]-111.90		2	12.50	0.00	0.00	0.00		
[illegible]-141.90		2	30.00	0.15	0.65	5.85		
[illegible]-149.70		2	7.80	0.15	0.60	1.40		
RHS								
[illegible]-30.00		2	30.00	0.15	0.55	4.95		
[illegible]-60.00		2	30.00	0.15	0.60	5.40		
[illegible]-90.00		2	30.00	0.15	0.65	5.85		
[illegible]-120.00		2	30.00	0.15	0.50	4.50		
[illegible]-149.20		2	29.20	0.15	0.55	4.82		
[illegible] Culverts								
[illegible] Cross Road		2	6.80	0.23	0.60	1.88		
[illegible] Cross Road		2	7.50	0.23	0.60	2.07		
[illegible] Cross Road		2	6.90	0.23	0.60	1.90		
[illegible] Drains								
[illegible] Concreating								
[illegible]a Samathi Layout								
[illegible] A Cross Road								
RHS								
[illegible]-19.50		1	19.50	0.90	0.15	2.63		
[illegible]-35.00		1	7.80	0.90	0.15	1.05		
LHS								
[illegible]-21.50		1	21.50	0.90	0.15	2.90		
[illegible] B cross road								
RHS								
[illegible]-27.00		1	27.00	0.90	0.15	3.65		
LHS								
[illegible]-9.60		1	9.60	0.90	0.15	1.30		
[illegible]-36.90		1	27.30	0.90	0.15	3.69		
[illegible]-55.10		1	18.20	0.90	0.15	2.46		
[illegible]-63.10		1	8.00	0.90	0.15	1.08		
[illegible]-66.30		1	3.20	0.90	0.15	0.43		
[illegible]-77.30		1	11.00	0.90	0.15	1.49		
[illegible] C Cross Rd								
LHS								
[illegible]-8.70		1	8.70	0.90	0.15	1.17		
[illegible]-17.30		1	8.60	0.90	0.15	1.16		
[illegible]-28.90		1	11.60	0.90	0.15	1.57		
[illegible]-45.10		1	16.20	0.90	0.15	2.19		
[illegible]-55.70		1	10.90	0.90	0.15	1.47		
[illegible]-66.40		1	10.70	0.90	0.15	1.44		
[illegible]-75.40		1	9.00	0.90	0.15	1.22		
RHS								
[illegible]-38.10		1	22.70	0.90	0.15	3.06		
[illegible]-42.40		1	4.30	0.90	0.15	0.58		
[illegible]-49.60		1	7.20	0.90	0.15	0.97		
[illegible]-54.30		1	4.70	0.90	0.15	0.63		
[illegible]-58.10		1	3.80	0.90	0.15	0.51		
[illegible]-62.20		1	4.10	0.90	0.15	0.55		
[illegible]-74.00		1	12.40	0.90	0.15	1.67		
[illegible] Cross Rd								
LHS								

AEE (VRP) SD

321.59

[illegible]-26.10		1	26.10	0.90	0.15	3.52		
[illegible]-25.90		1	25.90	0.90	0.15	3.50		
[illegible]-14.90		1	14.90	0.90	0.15	2.01		
[illegible] cross road								
[illegible]								
[illegible]-18.00		1	18.00	0.90	0.15	2.43		
[illegible]-43.30		1	25.30	0.90	0.15	3.42		
[illegible]								
[illegible]-30.00		1	30.00	0.90	0.15	4.05		
[illegible]-44.80		1	14.80	0.90	0.15	2.00		
[illegible] C Cross Road								
RHS								
[illegible]-27.90		1	27.90	0.90	0.15	3.77		
[illegible]-39.60		1	11.70	0.90	0.15	1.58		
[illegible]-44.10		1	4.50	0.90	0.15	0.61		
[illegible]-45.80		1	1.70	0.90	0.15	0.23		
LHS								
[illegible]-18.30		1	18.30	0.90	0.15	2.47		
[illegible]-27.30		1	9.00	0.90	0.15	1.22		
[illegible]-45.40		1	18.10	0.90	0.15	2.44		
[illegible]ndanavanam Layout								
[illegible]shadri Nivasa Road #39								
RHS								
[illegible]-30.00		1	30.00	0.90	0.15	4.05		
[illegible]-39.40		1	9.40	0.90	0.15	1.27		
[illegible]-50.10		1	1.70	0.90	0.15	0.23		
LHS								
[illegible]-11.10		1	11.10	0.90	0.15	1.50		
[illegible]-19.10		1	9.00	0.90	0.15	1.22		
[illegible]ew Culverts								
[illegible]B cross road		1	7.40	1.20	0.20	1.78		
[illegible]rishan bhavan road		1	7.40	1.20	0.20	1.78		
[illegible]B cross road		1	6.10	1.20	0.20	1.46		
[illegible]all Concreating								
[illegible]asava Samathi Layout								
[illegible]rd A Cross Road								
RHS								
[illegible]-19.50		2	19.50	0.15	0.60	3.51		
[illegible]-35.00		2	7.80	0.15	0.60	1.40		
LHS								
[illegible]-21.50		2	21.50	0.15	0.60	3.87		
[illegible]h B cross road								
RHS								
[illegible]-27.00		2	27.00	0.15	0.65	5.27		
LHS								
[illegible]-9.60		2	9.60	0.15	0.65	1.87		
[illegible]-36.90		2	27.30	0.15	0.65	5.32		
[illegible]-55.10		2	18.20	0.15	0.65	3.55		
[illegible]-63.10		2	8.00	0.15	0.65	1.56		
[illegible]-66.30		2	3.20	0.15	0.65	0.62		
[illegible]-77.30		2	11.00	0.15	0.65	2.15		
[illegible]d C Cross Rd								
RHS								
[illegible]-8.70		2	8.70	0.15	0.65	1.70		
[illegible]-17.30		2	8.60	0.15	0.65	1.68		

SD

400.60

7.30-28.90		2	11.60	0.15	0.65	2.26		
28.90-45.10		2	16.20	0.15	0.65	3.16		
45.10-55.70		2	10.90	0.15	0.65	2.13	Ok	
55.70-66.40		2	10.70	0.15	0.65	2.09		
66.40-75.40		2	9.00	0.15	0.65	1.76		
LHS								
5.40-38.10		2	22.70	0.15	0.65	4.43		
38.10-42.40		2	4.30	0.15	0.65	0.84		
42.40-49.60		2	7.20	0.15	0.65	1.40		
49.60-54.30		2	4.70	0.15	0.65	0.92	Ok	
54.30-58.10		2	3.80	0.15	0.65	0.74		
58.10-62.20		2	4.10	0.15	0.65	0.80		
62.20-74.00		2	12.40	0.15	0.65	2.42		
2nd **Cross Rd**								
LHS								
0.00-26.10		2	26.10	0.15	0.60	4.70		
22.20-58.10		2	25.90	0.15	0.60	4.66	Ok	
58.40-78.30		2	14.90	0.15	0.60	2.68		
3rd B **cross road**								
LHS								
0.00-18.00		2	18.00	0.15	0.60	3.24		
18.00-43.30		2	25.30	0.15	0.60	4.55		
RHS								
0.00-30.00		2	30.00	0.15	0.60	5.40		
30.00-44.80		2	14.80	0.15	0.60	2.66		
3rd C **Cross Road**								
RHS								
0.00-27.90		2	27.90	0.15	0.60	5.02		
27.90-39.60		2	11.70	0.15	0.60	2.11		
39.60-44.10		2	4.50	0.15	0.60	0.81	Ok	
44.10-45.80		2	1.70	0.15	0.60	0.31		
LHS								
0.00-18.30		2	18.30	0.15	0.60	3.29		
18.30-27.30		2	9.00	0.15	0.60	1.62		
27.30-45.40		2	18.10	0.15	0.60	3.26		
Nandanavanam Layout								
Seshadri Nivasa Road #39								
RHS								
0.00-30.00		2	30.00	0.15	0.90	8.10		
30.00-39.40		2	9.40	0.15	0.90	2.54		
39.40-50.10		2	1.70	0.15	0.90	0.46		
LHS								
0.00-11.10		2	11.10	0.15	0.90	3.00		
11.10-19.10		2	9.00	0.15	0.90	2.43		
New **Culverts**								
3B cross road		2	7.40	0.23	0.60	2.04		
Krishan bhavan road		2	7.40	0.23	0.60	2.04		
2B cross road		2	6.10	0.23	0.60	1.68		
New **Drains**								
Raft **Concreating**								
Naidu **Layout**								
Main **Road**								
RHS								
5.80-36.50		1	30.70	0.90	0.15	4.14	Ok	
34.00-73.00		1	29.00	0.90	0.15	3.92		

498.20

70-99.30		1	18.60	0.90	0.15	2.51		
30-103.30		1	4.00	0.90	0.15	0.54		
30-133.30		1	30.00	0.90	0.15	4.05		
30-148.10		1	14.80	0.90	0.15	2.00		
10-152.50		1	4.40	0.90	0.15	0.59		
50-159.60		1	7.10	0.90	0.15	0.96		
60-186.20		1	26.60	0.90	0.15	3.59		
ss Rd-2								
S								
-30.00		1	30.00	0.90	0.15	4.05		
00-60.00		1	30.00	0.90	0.15	4.05		
00-80.20		1	20.20	0.90	0.15	2.73		
S								
-30.00		1	30.00	0.90	0.15	4.05		
-60.00		*1*	*30.00*	*0.90*	*0.15*	*4.05*		
-80.00		1	20.20	0.90	0.15	2.73		
Rd-1								
-30.00		1	30.00	0.90	0.15	4.05		
00-60.00		1	30.00	0.90	0.15	4.05		
00-81.50		1	21.50	0.90	0.15	2.90		
S								
-30.00		1	30.00	0.90	0.15	4.05		
00-43.60		1	13.60	0.90	0.15	1.84		
60-46.50		1	2.90	0.90	0.15	0.39		
50-48.80		1	2.30	0.90	0.15	0.31		
80-57.00		1	8.20	0.90	0.15	1.11		
00-81.90		1	24.90	0.90	0.15	3.36		
iyamma Block								
Cross Rd								
S								
-27.00		1	27.00	0.90	0.15	3.65		
00-36.10		1	9.10	0.90	0.15	1.23		
Road								
S								
-9.90		1	9.90	0.60	0.15	0.89		
00-28.50		1	3.50	0.60	0.15	0.32		
50-34.20		1	5.70	0.60	0.15	0.51		
20-41.60		1	7.40	0.60	0.15	0.67		
90-59.10		1	12.20	0.60	0.15	1.10		
60-82.50		1	17.90	0.60	0.15	1.61		
10-102.20		1	15.10	0.60	0.15	1.36		
30-137.30		1	30.00	0.60	0.15	2.70		
30-153.30		1	16.00	0.60	0.15	1.44		
n side cross road								
S								
-11.40		1	11.40	0.60	0.15	1.03		
Gangamma Gudi								
cross rd								
S								
-30.00		1	30.00	0.75	0.15	3.38		
00-42.30		1	12.30	0.75	0.15	1.38		
30-45.50		1	3.20	0.75	0.15	0.36		
50-61.40		1	15.90	0.75	0.15	1.79		
40-63.90		1	2.50	0.75	0.15	0.28		

RP) SD

63.90-85.90		1	22.00	0.75	0.15	2.48		
85.90-88.10		1	2.20	0.75	0.15	0.25		
88.10-90.90		1	2.80	0.75	0.15	0.32		
90.90-93.40		1	2.50	0.75	0.15	0.28		
93.40-100.20		1	6.80	0.75	0.15	0.77		
100.20-105.10		1	4.90	0.75	0.15	0.55		
105.10-130.50		1	25.40	0.75	0.15	2.86		
130.50-145.90		1	15.40	0.75	0.15	1.73		
145.90-162.10		1	16.20	0.75	0.15	1.82		
162.10-170.20		1	8.10	0.75	0.15	0.91		
170.20-173.00		1	2.80	0.75	0.15	0.32		
173.00-178.90		1	5.90	0.75	0.15	0.66		
178.90-196.70		1	17.80	0.75	0.15	2.00		
196.70-200.70		1	4.00	0.75	0.15	0.45		
200.70-205.00		1	4.30	0.75	0.15	0.48		
205.00-214.70		1	9.70	0.75	0.15	1.09		
214.70-219.70		1	5.00	0.75	0.15	0.56		
219.70-234.20		1	14.50	0.75	0.15	1.63		
234.20-238.70		1	4.50	0.75	0.15	0.51		
238.70-242.50		1	3.80	0.75	0.15	0.43		
242.50-259.40		1	16.90	0.75	0.15	1.90		
LHS								
0.00-21.10		1	21.10	0.75	0.15	2.37		
21.10-24.80		1	3.70	0.75	0.15	0.42		
24.80-43.80		1	19.00	0.75	0.15	2.14		
54.50-73.10		1	18.60	0.75	0.15	2.09		
77.80-98.80		1	21.00	0.75	0.15	2.36		
102.40-121.10		1	18.70	0.75	0.15	2.10		
124.90-135.60		1	10.70	0.75	0.15	1.20		
135.60-139.00		1	3.40	0.75	0.15	0.38		
142.20-157.70		1	15.50	0.75	0.15	1.74		
161.00-184.20		1	23.20	0.75	0.15	2.61		
Devappa Layout								
Main Road								
LHS								
0.00-20.20		1	20.20	0.60	0.15	1.82		
20.20-30.80		1	10.60	0.60	0.15	0.95		
30.80-53.70		1	22.90	0.60	0.15	2.06		
53.70-61.00		1	7.30	0.60	0.15	0.66		
61.00-71.10		1	10.10	0.60	0.15	0.91		
77.90-107.90		1	30.00	0.60	0.15	2.70		
107.90-137.90		1	30.00	0.60	0.15	2.70		
137.90-167.90		1	30.00	0.60	0.15	2.70		
167.90-176.60		1	8.70	0.60	0.15	0.78		
RHS								
0.00-30.00		1	30.00	0.60	0.15	2.70		
30.00-36.70		1	6.70	0.60	0.15	0.60		
41.00-57.60		1	16.60	0.60	0.15	1.49		
62.10-75.10		1	13.00	0.60	0.15	1.17		
75.10-87.40		1	12.30	0.60	0.15	1.11		
Vaishnavi Layout								
1st Cross Road								
LHS								
0.00-24.80		1	24.80	0.90	0.15	3.35		
24.80-33.70		1	8.90	0.90	0.15	1.20		

752.57

1st Cross Rd								
RHS								
0.00-27.00		2	27.00	0.15	0.60	4.86		
27.00-36.10		2	9.10	0.15	0.60	1.64		
Main Road								
RHS								
0.00-9.90		2	9.90	0.15	0.60	1.78		
25.00-28.50		2	3.50	0.15	0.60	0.63		
28.50-34.20		2	5.70	0.15	0.60	1.03		
34.20-41.60		2	7.40	0.15	0.60	1.33		
46.90-59.10		2	12.20	0.15	0.60	2.20		
64.60-82.50		2	17.90	0.15	0.60	3.22		
87.10-102.20		2	15.10	0.15	0.60	2.72		
107.30-137.30		2	30.00	0.15	0.60	5.40		
137.30-153.30		2	16.00	0.15	0.60	2.88		
Down side cross road								
RHS								
0.00-11.40		2	11.40	0.15	0.60	2.05		
Near Gangamma Gudi								
4th cross rd								
RHS								
0.00-30.00		2	30.00	0.15	0.50	4.50		
30.00-42.30		2	12.30	0.15	0.60	2.21		
42.30-45.50		2	3.20	0.15	0.65	0.62		
45.50-61.40		2	15.90	0.15	0.50	2.39		
61.40-63.90		2	2.50	0.15	0.70	0.53		
63.90-85.90		2	22.00	0.15	0.65	4.29		
85.90-88.10		2	2.20	0.15	0.55	0.36		
88.10-90.90		2	2.80	0.15	0.60	0.50		
90.90-93.40		2	2.50	0.15	0.65	0.49		
93.40-100.20		2	6.80	0.15	0.50	1.02		
100.20-105.10		2	4.90	0.15	0.55	0.81		
105.10-130.50		2	25.40	0.15	0.60	4.57		
130.50-145.90		2	15.40	0.15	0.55	2.54		
145.90-162.10		2	16.20	0.15	0.60	2.92		
162.10-170.20		2	8.10	0.15	0.65	1.58		
170.20-173.00		2	2.80	0.15	0.60	0.50		
173.00-178.90		2	5.90	0.15	0.65	1.15		
178.90-196.70		2	17.80	0.15	0.60	3.20		
196.70-200.70		2	4.00	0.15	0.55	0.66		
200.70-205.00		2	4.30	0.15	0.60	0.77		
205.00-214.70		2	9.70	0.15	0.70	2.04		
214.70-219.70		2	5.00	0.15	0.65	0.98		
219.70-234.20		2	14.50	0.15	0.70	3.05		
234.20-238.70		2	4.50	0.15	0.60	0.81		
238.70-242.50		2	3.80	0.15	0.60	0.68		
242.50-259.40		2	16.90	0.15	0.60	3.04		
LHS								
0.00-21.10		2	21.10	0.15	0.50	3.17		
21.10-24.80		2	3.70	0.15	0.55	0.61		
24.80-43.80		2	19.00	0.15	0.65	3.71		
54.50-73.10		2	18.60	0.15	0.60	3.35		
73.10-77.80		2	4.70	0.00	0.00	0.00		
77.80-98.80		2	21.00	0.15	0.60	3.78		
102.40-121.10		2	18.70	0.15	0.60	3.37		

AEE (VRP) SD

846.50

124.90-135.60		2	10.70	0.15	0.70	2.25		
135.60-139.00		2	3.40	0.15	0.60	0.61		
142.20-157.70		2	15.50	0.15	0.65	3.02		
161.00-184.20		2	23.20	0.15	0.65	4.52		
Devappa Layout								
Main Road								
LHS								
0.00-20.20		2	20.20	0.15	0.55	3.33		
20.20-30.80		2	10.60	0.15	0.60	1.91		
30.80-53.70		2	22.90	0.15	0.65	4.47		
53.70-61.00		2	7.30	0.15	0.60	1.31		
61.00-71.10		2	10.10	0.15	0.50	1.52		
77.90-107.90		2	30.00	0.15	0.60	5.40		
107.90-137.90		2	30.00	0.15	0.70	6.30		
137.90-167.90		2	30.00	0.15	0.55	4.95		
167.90-176.60		2	8.70	0.15	0.65	1.70		
RHS								
0.00-30.00		2	30.00	0.15	0.60	5.40		
30.00-36.70		2	6.70	0.15	0.50	1.01		
41.00-57.60		2	16.60	0.15	0.65	3.24		
62.10-75.10		2	13.00	0.15	0.70	2.73		
75.10-87.40		2	12.30	0.15	0.60	2.21		
Vaishnavi Layout								
1st Cross Road								
LHS								
0.00-24.80		2	24.80	0.15	0.60	4.46		
24.80-33.70		2	8.90	0.15	0.45	1.20		
33.70-35.00		2	1.30	0.15	0.70	0.27		
35.00-48.00		2	13.00	0.15	0.60	2.34		
48.00-50.50		2	2.50	0.15	0.55	0.41		
50.50-62.80		2	12.30	0.15	0.65	2.40		
62.80-92.80		2	30.00	0.15	0.60	5.40		
92.80-103.70		2	10.90	0.15	0.60	1.96		
New Culverts								
Mariyamma Block								
1st Cross Rd		2	3.70	0.23	0.65	1.11		
Near Gangamma Gudi								
4th cross rd		2	3.30	0.23	0.65	0.99		
		2	3.40	0.23	0.65	1.02		
		2	3.90	0.23	0.65	1.17		
		2	4.00	0.23	0.65	1.20		
Naidu Layout								
Main Road								
Cross Road		2	5.80	0.23	0.65	1.73		
Cross Road 1st		2	6.10	0.23	0.65	1.82		
Cross Road 2nd		2	6.10	0.23	0.65	1.82		
					Total Quantity	**931.68**	**7235.62**	**6741263.00**

AEE (VRP) SD

Contractor PMC Assistant Engineer Asst, Executive Engineer

Name of Work: Package No -7 Consists of 7 Works

Date of Pre-Measurement : 10-04-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates								
Basava Samathi Layout								
For Coping Concrete								
3rd Main Road								
LHS								
0.00-25.30		2	25.30	0.45	0.10	2.28		
25.30-33.70		2	8.40	0.45	0.10	0.76		
33.70-58.70		2	25.00	0.45	0.10	2.25		
58.70-67.40		2	8.70	0.45	0.10	0.78		
67.40-79.90		2	12.50	0.45	0.10	1.13		
79.90-91.90		2	12.00	0.45	0.10	1.08		
RHS								
0.00-4.00		2	4.00	0.45	0.10	0.36		
4.00-5.70		2	1.70	0.45	0.10	0.15		
5.70-24.20		2	18.50	0.45	0.10	1.67		
24.20-33.20		2	9.00	0.45	0.10	0.81		
33.20-43.60		2	10.40	0.45	0.10	0.94		
43.60-57.70		2	14.10	0.45	0.10	1.27		
57.70-66.70		2	9.00	0.45	0.10	0.81		
66.70-78.90		2	12.20	0.45	0.10	1.10		
78.90-92.30		2	13.40	0.45	0.10	1.21		
For Bed Correction								
3rd Main Road								
LHS								
0.00-25.30		1	25.30	0.60	0.10	1.52		
25.30-33.70		1	8.40	0.60	0.10	0.50		
33.70-58.70		1	25.00	0.60	0.10	1.50		
58.70-67.40		1	8.70	0.60	0.10	0.52		
67.40-79.90		1	12.50	0.60	0.10	0.75		
79.90-91.90		1	12.00	0.60	0.10	0.72		
RHS								
0.00-4.00		1	4.00	0.60	0.10	0.24		
4.00-5.70		1	1.70	0.60	0.10	0.10		
5.70-24.20		1	18.50	0.60	0.10	1.11		
24.20-33.20		1	9.00	0.60	0.10	0.54		
33.20-43.60		1	10.40	0.60	0.10	0.62		
43.60-57.70		1	14.10	0.60	0.10	0.85		
57.70-66.70		1	9.00	0.60	0.10	0.54		
66.70-78.90		1	12.20	0.60	0.10	0.73		
78.90-92.30		1	13.40	0.60	0.10	0.80		
Tindlu Road								
For Coping Concrete								
4th Cross Rd								
RHS								
0.00-22.60		2	22.60	0.45	0.10	2.03		

AEE (VRP) SD

29.166

22.60-26.50		2	4.20	0.45	0.10	0.38		
26.50-56.50		2	30.00	0.45	0.10	2.70		
56.50-86.50		2	30.00	0.45	0.10	2.70		
86.50-116.50		2	30.00	0.45	0.10	2.70		
116.50-119.70		2	3.20	0.45	0.10	0.29		
134.80-158.70		2	23.90	0.45	0.10	2.15		
158.70-162.60		2	3.90	0.45	0.10	0.35		
162.60-169.30		2	6.70	0.45	0.10	0.60		
169.30-187.20		2	17.90	0.45	0.10	1.61		
187.20-190.80		2	3.60	0.45	0.10	0.32		
195.10-200.60		2	5.50	0.45	0.10	0.50		
LHS								
145.80-159.70		2	13.90	0.45	0.10	1.25		
246.70-270.40		2	23.70	0.45	0.10	2.13		
LG Enclave Main Road								
LHS								
0.00-23.70		2	23.70	0.45	0.10	4.74		
For Bed Correction								
9th Cross Rd								
RHS								
0.00-30.00		1	30.00	0.45	0.15	2.03		
30.00-60.00		1	30.00	0.45	0.15	2.03		
60.00-90.00		1	30.00	0.45	0.15	2.03		
90.00-118.80		1	28.80	0.45	0.15	1.94		
147.70-156.20		1	8.50	0.45	0.15	0.57		
RHS								
0.00-22.60		1	22.60	0.60	0.15	2.03		
22.60-26.50		1	4.20	0.60	0.15	0.38		
26.50-56.50		1	30.00	0.60	0.15	2.70		
56.50-86.50		1	30.00	0.60	0.15	2.70		
86.50-116.50		1	30.00	0.60	0.15	2.70		
116.50-119.70		1	3.20	0.60	0.15	0.29		
134.80-158.70		1	23.90	0.60	0.15	2.15		
158.70-162.60		1	3.90	0.60	0.15	0.35		
162.60-169.30		1	6.70	0.60	0.15	0.60		
169.30-187.20		1	17.90	0.60	0.15	1.61		
187.20-190.80		1	3.60	0.60	0.15	0.32		
195.10-200.60		1	5.50	0.60	0.15	0.50		
LG Enclave Main Road								
LHS								
0.00-23.70		1	23.70	0.60	0.15	3.56		
Flagging Course PCC								
9th Cross Rd Continue								
RHS								
0.00-30.00		2	30.00	0.20	0.15	1.80		
30.00-60.00		2	30.00	0.20	0.15	1.80		
60.00-90.00		2	30.00	0.20	0.15	1.80		
90.00-118.80		2	28.80	0.20	0.15	1.73		
147.70-156.20		2	8.50	0.20	0.15	0.51		
LHS								
211.20-224.40		2	13.20	0.20	0.15	0.79		
230.70-240.30		2	9.60	0.20	0.15	0.58		
308.50-318.50		2	10.00	0.20	0.15	0.60		
Flagging Course coping								
9th Cross Rd Continue								
RHS								
0.00-30.00		2	30.00	0.15	0.10	0.90		

30.00-60.00		2	30.00	0.15	0.10	0.90		
60.00-90.00		2	30.00	0.15	0.10	0.90		
90.00-118.80		2	28.80	0.15	0.10	0.86		
147.70-156.20		2	8.50	0.15	0.10	0.26		
LHS								
211.20-224.40		2	13.20	0.15	0.10	0.40		
230.70-240.30		2	9.60	0.15	0.10	0.29		
308.50-318.50		2	10.00	0.15	0.10	0.30		
Ward No-11								
For Below Kerb Stone								
Naidu Layout								
Main Road								
RHS								
5.80-36.50		1	30.70	0.20	0.10	0.61		
44.00-73.00		1	29.00	0.20	0.10	0.58		
80.70-99.30		1	18.60	0.20	0.10	0.37		
103.30-133.30		1	30.00	0.20	0.10	0.60		
133.30-148.10		1	14.80	0.20	0.10	0.30		
Bed Correction								
Near Gangamma Gudi								
4th cross rd								
0.00-15.70		1	15.70	0.60	0.15	1.41		
15.70-21.40		1	5.70	0.60	0.15	0.51		
21.40-34.60		1	13.20	0.60	0.15	1.19		
34.60-37.70		1	3.10	0.60	0.15	0.28		
37.70-63.20		1	25.50	0.60	0.15	2.30		
63.20-67.20		1	4.00	0.60	0.15	0.36		
67.20-71.40		1	4.20	0.60	0.15	0.38		
Maniramaiah Block								
1st Main Road								
0.00-25.30		1	25.30	0.60	0.15	2.28		
Mariyamma Block								
Main Rd								
RHS								
0.00-25.00		1	15.10	0.60	0.15	1.36		
Near Coping Concrete								
Near Gangamma Gudi								
4th cross rd								
0.00-15.70		2	15.70	0.40	0.10	1.26		
15.70-21.40		2	5.70	0.40	0.10	0.46		
21.40-34.60		2	13.20	0.40	0.10	1.06		
34.60-37.70		2	3.10	0.40	0.10	0.25		
37.70-63.20		2	25.50	0.40	0.10	2.04		
63.20-67.20		2	4.00	0.40	0.10	0.32		
67.20-71.40		2	4.20	0.40	0.10	0.34		
					Total Quantity	**113.22**	**6613.95**	**748810.00**

Contractor PMC Assistant Engineer Asst, Executive Engineer

Name of Work: Package No -7 Consists of 7 Works

e of Pre-Measurement : 12-04-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead Dismantling Brick / Tile work / rubble masonry / pitching / etc **by mechanical means** (V-III, P.No-8, I No-2.11A of PWD SR 2021-22)								
	Tindlu Road								
	9th Cross Rd								
	RHS								
	0.00-30.00		2	30.00	0.45	0.50	13.50		
	30.00-60.00		2	30.00	0.45	0.50	13.50		
	60.00-90.00		2	30.00	0.45	0.50	13.50		
	90.00-118.80		2	28.80	0.45	0.50	12.96		
	147.70-156.20		2	8.50	0.45	0.50	3.83		
	RHS								
	0.00-22.60		2	22.60	0.45	0.50	10.17		
	22.60-26.50		2	4.20	0.45	0.50	1.89		
	26.50-56.50		2	30.00	0.45	0.50	13.50		
	56.50-86.50		2	30.00	0.45	0.50	13.50		
	86.50-116.50		2	30.00	0.45	0.50	13.50		
	116.50-119.70		2	3.20	0.45	0.50	1.44		
	134.80-158.70		2	23.90	0.45	0.50	10.76		
	158.70-162.60		2	3.90	0.45	0.50	1.76		
	162.60-169.30		2	6.70	0.45	0.50	3.02		
	169.30-187.20		2	17.90	0.45	0.50	8.06		
	187.20-190.80		2	3.60	0.45	0.50	1.62		
	195.10-200.60		2	5.50	0.45	0.50	2.48		
	LHS								
	145.80-159.70		2	13.90	0.45	0.50	6.26		
	211.20-224.40		2	13.20	0.45	0.50	5.94		
	230.70-240.30		2	9.60	0.45	0.50	4.32		
	246.70-270.40		2	23.70	0.45	0.50	10.67		
	308.50-318.50		2	10.00	0.45	0.50	4.50		
						Total Quantity	**170.64**	**155.88**	**26600.00**

Contractor PMC Assistant Engineer Asst, Executive Engineer

Karnataka Material Test House Pvt Ltd ★ Bangalore ★

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Date of Pre-Measurement : 15.04.2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
9	Providing **Size Stone masonry** with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand) (V-II, No-5.4, P.No-9 of PWD SR 2021-22)								
	Basava Samathi Layout								
	3rd Main Road								
	LHS								
	0.00-25.30		2	25.30	0.45	0.60	13.66		
	25.30-33.70		2	8.40	0.45	0.60	4.54		
	33.70-58.70		2	25.00	0.45	0.60	13.50		
	58.70-67.40		2	8.70	0.45	0.60	4.70		
	67.40-79.90		2	12.50	0.45	0.60	6.75		
	79.90-91.90		2	12.00	0.45	0.60	6.48		
	RHS								
	0.00-4.00		2	4.00	0.45	0.60	2.16		
	4.00-5.70		2	1.70	0.45	0.60	0.92		
	5.70-24.20		2	18.50	0.45	0.60	9.99		
	24.20-33.20		2	9.00	0.45	0.60	4.86		
	33.20-43.60		2	10.40	0.45	0.60	5.62		
	43.60-57.70		2	14.10	0.45	0.60	7.61		
	57.70-66.70		2	9.00	0.45	0.60	4.86		
	66.70-78.90		2	12.20	0.45	0.60	6.59		
	78.90-92.30		2	13.40	0.45	0.60	7.24		
	Tindlu Road								
	9th Cross Rd								
	RHS								
	0.00-22.60		2	22.60	0.45	0.80	16.27		
	22.60-26.50		2	4.20	0.45	0.80	3.02		
	26.50-56.50		2	30.00	0.45	0.80	21.60		
	56.50-86.50		2	30.00	0.45	0.80	21.60		
	86.50-116.50		2	30.00	0.45	0.80	21.60		
	116.50-119.70		2	3.20	0.45	0.80	2.30		
	134.80-158.70		2	23.90	0.45	0.80	17.21		
	158.70-162.60		2	3.90	0.45	0.80	2.81		
	162.60-169.30		2	6.70	0.45	0.80	4.82		
	169.30-187.20		2	17.90	0.45	0.80	12.89		
	187.20-190.80		2	3.60	0.45	0.80	2.59		
	195.10-200.60		2	5.50	0.45	0.80	3.96		
	LHS								
	145.80-159.70		2	13.90	0.45	0.80	22.24		
	246.70-270.40		2	23.70	0.45	0.80	37.92		
	LG Enclave Main Road								
	LHS								
	0.00-23.70		2	23.70	0.45	0.80	37.92		
						Total Quantity	**328.23**	**6260.62**	**2054911.00**

Contractor | Consultant | Assistant Engineer | Asst, Executive Engineer

provements To Roads and Drains At Virupakshapura, Thindlu road and Cross Roads in Ward No-09[Vidyaranyapura]

of Pre-Measurement : 14-04-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing **Size Stone masonry** with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand) using Available stone (V-II, No-5.4, P.No-9 of PWD SR 2021-22)								
Near Gangamma Gudi								
4th cross rd								
0.00-15.70		2	15.70	0.40	0.40	5.02		
15.70-21.40		2	5.70	0.40	0.40	1.82		
21.40-34.60		2	13.20	0.40	0.40	4.22		
34.60-37.70		2	3.10	0.40	0.40	0.99		
37.70-63.20		2	25.50	0.40	0.40	8.16		
63.20-67.20		2	4.00	0.40	0.40	1.28		
67.20-71.40		2	4.20	0.40	0.40	1.34		
					Total Quantity	**22.85**	**4445.48**	**101570.33**

Contractor Consultant Assistant Engineer Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 18-04-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing **Flush/ Ruled pointing: Pointing on stone work** with cement mortar 1:3 (1 cement : 3 fine sand) after raking joints to depth nicely lining, including cost of materials, labour, curing as per specifications and as per directions of Engineer-in-charge.(V-II, No-8.19.1, P.No-44 of PWD SR 2021-22)								
Basava Samathi Layout								
rd Main Road								
LHS								
00-25.30		1	25.30		0.70	17.71		
5.30-33.70		1	8.40		0.70	5.88		
3.70-58.70		1	25.00		0.70	17.50		
8.70-67.40		1	8.70		0.70	6.09		
7.40-79.90		1	12.50		0.70	8.75		
9.90-91.90		1	12.00		0.70	8.40		
RHS								
00-4.00		1	4.00		0.70	2.80		
00-5.70		1	1.70		0.70	1.19		
5.70-24.20		1	18.50		0.70	12.95		
4.20-33.20		1	9.00		0.70	6.30		
3.20-43.60		1	10.40		0.70	7.28		
3.60-57.70		1	14.10		0.70	9.87		
7.70-66.70		1	9.00		0.70	6.30		
6.70-78.90		1	12.20		0.70	8.54		
8.90-92.30		1	13.40		0.70	9.38		
Vindlu Road								
RHS								
00-22.60		2	22.60		0.70	31.64		
2.60-26.50		2	4.20		0.70	5.88		
6.50-56.50		2	30.00		0.70	42.00		
6.50-86.50		2	30.00		0.70	42.00		
6.50-116.50		2	30.00		0.70	42.00		
6.50-119.70		2	3.20		0.70	4.48		
4.80-158.70		2	23.90		0.70	33.46		
8.70-162.60		2	3.90		0.70	5.46		
2.60-169.30		2	6.70		0.70	9.38		
9.30-187.20		2	17.90		0.70	25.06		
7.20-190.80		2	3.60		0.70	5.04		
5.10-200.60		2	5.50		0.70	7.70		
LHS								
5.80-159.70		2	13.90		0.70	19.46		
1.20-224.40		2	13.20		0.70	18.48		
0.70-240.30		2	9.60		0.70	13.44		
6.70-270.40		2	23.70		0.60	28.44		
8.50-318.50		2	10.00		0.70	14.00		
Enclave Main Road								
LHS								

476186

0.00-23.70		2	23.70		0.70	33.18		
Near Gangamma Gudi								
4th cross rd								
0.00-15.70		2	15.70		0.60	18.84		
15.70-21.40		2	5.70		0.60	6.84		
21.40-34.60		2	13.20		0.60	15.84		
34.60-37.70		2	3.10		0.60	3.72	dfc	
37.70-63.20		2	25.50		0.60	30.60		
63.20-67.20		2	4.00		0.60	4.80		
67.20-71.40		2	4.20		0.60	5.04		
				Total Quantity		595.72	229.78	136885.00

Contractor Consultant Assistant Engineer Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Date of Pre-Measurement : 20-04-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
12	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.								
	Flagging Course								
	Tindlu Road								
	9th Cross Rd								
	RHS								
	0.00-30.00		2	30.00		0.40	24.00		
	30.00-60.00		2	30.00		0.40	24.00		
	60.00-90.00		2	30.00		0.40	24.00		
	90.00-118.80		2	28.80		0.40	23.04		
	147.70-156.20		2	8.50		0.40	6.80		
	LHS								
	211.20-224.40		2	13.20		0.40	10.56		
	230.70-240.30		2	9.60		0.40	7.68		
	308.50-318.50		2	10.00		0.40	8.00		
						Total Quantity	**128.08**	**1225.10**	**156911.00**

Contractor PMC Assistant Engineer Asst, Executive Engineer

Karnataka Material Test House Pvt. Ltd. Bangalore

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 21-04-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work								
Asphalt Road								
Ward No-09								
Edge Correction								
BEL 5th Block								
4th Cross Rd								
		1	15.00	0.85	0.25	3.19		
		1	15.00	0.90	0.23	3.11		
		1	15.00	0.75	0.24	2.70		
		1	15.00	0.60	0.22	1.98		
		1	15.00	0.55	0.28	2.31		
		1	15.00	0.95	0.25	3.56		
		1	15.00	1.05	0.21	3.31		
		1	15.00	1.10	0.18	2.97		
		1	15.00	0.75	0.25	2.81		
		1	15.00	0.70	0.24	2.52		
		1	15.00	0.90	0.23	3.11		
		1	15.00	0.90	0.27	3.65		
		1	15.00	0.85	0.26	3.32		
		1	15.00	0.65	0.28	2.73		
		1	15.00	0.85	0.25	3.19		
		1	15.00	0.90	0.24	3.24		
		1	15.00	0.95	0.21	2.99		
Basava Samathi Layout								
Ayyappa Road								
		1	15.00	0.90	0.23	3.11		
		1	15.00	0.85	0.24	3.06		
		1	15.00	0.95	0.25	3.56		
		1	15.00	0.75	0.23	2.59		
		1	15.00	0.65	0.21	2.05		
		1	15.00	1.10	0.25	4.13		
		1	15.00	1.05	0.26	4.10		
		1	15.00	0.95	0.27	3.85		
		1	15.00	0.80	0.26	3.12		
		1	15.00	0.75	0.28	3.15		
Cut portion								
BEL 5th Block								
4th Cross Rd								
		1	3.00	1.20	0.23	0.83		
		1	4.00	1.70	0.21	1.43		
		1	6.00	1.50	0.26	2.34		
		1	3.50	2.00	0.28	1.96		
		1	6.00	1.50	0.25	2.25		

AEE (VRP) SD

						92.18		
		1	3.00	2.00	0.24	1.44		
		1	2.80	2.20	0.26	1.60		
		1	4.80	3.00	0.24	3.46		
		1	6.20	2.80	0.28	4.86		
		1	4.60	1.80	0.23	1.90		
		1	3.90	3.20	0.22	2.75		
		1	3.40	2.80	0.25	2.38		
		1	5.20	3.70	0.22	4.23		
3rd Cross Rd								
		1	3.50	2.00	0.24	1.68		
		1	6.00	1.50	0.23	2.07		
		1	3.00	2.00	0.25	1.50		
		1	3.50	2.00	0.22	1.54		
		1	4.00	1.30	0.25	1.30		
		1	4.00	1.70	0.26	1.77		
		1	6.80	4.60	0.28	8.76		
		1	2.50	3.80	0.21	2.00		
		1	1.50	2.60	0.22	0.86		
		1	2.60	6.80	0.23	4.07		
2nd Cross Rd								
		1	3.50	2.00	0.22	1.54		
		1	6.00	1.50	0.25	2.25		
		1	3.00	2.00	0.25	1.50		
		1	3.50	2.00	0.25	1.75		
		1	4.00	1.30	0.28	1.46		
		1	4.00	1.70	0.24	1.63		
		1	4.80	3.80	0.26	4.74		
		1	7.20	3.80	0.22	6.02		
		1	3.40	4.80	0.24	3.92		
Basava Samathi Layout								
Ayyappa Road								
		1	3.50	2.00	0.25	1.75		
		1	6.00	1.50	0.26	2.34		
		1	3.00	2.00	0.28	1.68		
		1	4.00	1.70	0.26	1.77		
		1	3.00	2.00	0.24	1.44		
		1	3.50	2.00	0.23	1.61		
		1	6.00	1.50	0.22	1.98		
		1	3.00	2.00	0.25	1.50		
Asphalt Road								
Cut Portion								
4th Block HMT Layout								
9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
		1	1.70	1.30	0.24	0.53		
		1	4.90	1.50	0.25	1.84		
		1	2.70	1.90	0.23	1.18		
		1	2.20	7.40	0.22	3.58		
		1	3.80	7.00	0.18	4.79		
		1	1.30	0.70	0.26	0.24		
		1	2.70	1.40	0.28	1.06		
		1	4.20	1.50	0.15	0.95		
		1	1.60	0.90	0.12	0.17		
		1	0.80	1.00	0.23	0.18		
		1	7.60	0.70	0.26	1.38		

AEE (VRP) SD

						193.10		
		1	0.90	1.40	0.24	0.30		
		1	2.80	1.80	0.25	1.26		
		1	1.50	7.60	0.29	3.31		
		1	1.00	0.50	0.28	0.14		
		1	0.80	0.80	0.25	0.16		
		1	6.60	3.80	0.22	5.52		
		1	3.30	2.20	0.21	1.52		
		1	2.60	1.10	0.25	0.72		
		1	1.50	1.50	0.26	0.59		
		1	1.20	6.30	0.23	1.74		
		1	1.30	9.30	0.22	2.66		
		1	7.50	1.05	0.18	1.42		
		1	4.80	0.50	0.19	0.46		
5th Block HMT Layout								
17th Cross Rd								
		1	1.90	1.30	0.24	0.59		
		1	2.80	1.30	0.25	0.91		
		1	4.90	1.50	0.26	1.91		
		1	1.70	1.00	0.28	0.48		
		1	7.10	2.40	0.24	4.09		
		1	1.60	2.90	0.25	1.16		
		1	4.40	1.30	0.25	1.43		
		1	3.40	4.30	0.24	3.51		
		1	1.70	12.90	0.26	5.70		
		1	4.00	0.70	0.25	0.70		
18th Cross Rd								
		1	1.30	2.40	0.15	0.47		
		1	1.10	4.60	0.18	0.91		
		1	0.80	5.60	0.23	1.03		
		1	1.50	1.60	0.25	0.60		
		1	5.40	0.50	0.24	0.65		
		1	1.30	0.60	0.25	0.20		
		1	1.80	1.50	0.28	0.76		
		1	1.70	1.00	0.22	0.37		
		1	1.10	1.40	0.21	0.32		
		1	1.50	2.80	0.26	1.09		
		1	4.10	0.80	0.24	0.79		
		1	4.20	0.90	0.28	1.06		
		1	3.70	1.70	0.22	1.38		
19th Cross Rd								
		1	3.80	1.00	0.25	0.95		
		1	9.40	1.70	0.24	3.84		
		1	4.40	1.50	0.26	1.72		
		1	6.50	1.80	0.21	2.46		
		1	4.80	1.20	0.23	1.32		
2nd Main Road								
		1	1.30	2.10	0.29	0.79		
		1	2.30	3.10	0.25	1.78		
		1	1.00	2.50	0.25	0.63		
		1	2.70	1.50	0.24	0.97		
		1	2.00	1.20	0.25	0.60		
		1	2.20	1.20	0.26	0.69		
		1	3.00	1.50	0.25	1.13		

AEE (VRP) SD

AEE (VRP) SD

26/186

		1	2.00	1.00	0.25	0.50		
		1	1.50	0.50	0.15	0.11		
		1	4.30	1.60	0.18	1.24		
		1	0.70	4.80	0.28	0.94		
		1	2.50	0.50	0.22	0.28		
		1	9.90	1.50	0.23	3.42	Ok	
		1	4.30	0.70	0.26	0.78		
		1	1.00	1.00	0.24	0.24		
		1	1.70	1.40	0.25	0.60		
		1	2.20	1.50	0.25	0.83		
3rd Main Road								
		1	3.30	1.50	0.24	1.19		
		1	4.70	1.40	0.30	1.97		
		1	1.30	0.90	0.18	0.21		
		1	1.50	1.00	0.25	0.38	Ok	
		1	3.00	1.25	0.25	0.94		
		1	3.80	1.20	0.25	1.14		
		1	4.50	1.60	0.22	1.58		
		1	2.00	0.90	0.24	0.43		
Edge Correction								
5th Block HMT Layout								
17th Cross Road								
		1	15.00	0.95	0.25	3.56		
		1	15.00	0.95	0.25	3.56		
		1	15.00	0.80	0.15	1.80		
		1	15.00	0.80	0.18	2.16		
		1	15.00	0.95	0.26	3.71		
		1	15.00	0.90	0.28	3.78	Ok	
		1	15.00	0.60	0.22	1.98		
		1	15.00	1.05	0.23	3.62		
		1	15.00	1.00	0.21	3.15		
		1	15.00	0.55	0.24	1.98		
		1	15.00	0.65	0.25	2.44		
		1	15.00	0.75	0.25	2.81		
		1	15.00	0.80	0.28	3.36		
		1	15.00	0.95	0.25	3.56		
		1	15.00	0.85	0.15	1.91		
		1	15.00	1.15	0.25	4.31		
		1	15.00	1.10	0.24	3.96		
		1	15.00	0.85	0.28	3.57		
Asphalt Road								
Ward No-09								
Cut Portions								
L.G Enclave Road From Tindlu Main Road								
		1	3.50	1.20	0.25	1.05		
		1	8.60	0.90	0.24	1.86		
		1	6.20	1.10	0.23	1.57		
		1	14.60	1.10	0.25	4.02		
		1	9.50	1.50	0.26	3.71	Ok	
		1	6.70	0.90	0.28	1.69		
		1	12.60	0.60	0.18	1.36		
		1	7.60	1.10	0.19	1.59		

AEE (VRP) SD

						35069		
		1	9.10	1.00	0.26	2.37		
		1	13.80	0.90	0.25	3.11		
3rd Cross Road								
		1	10.30	0.90	0.25	2.32		
		1	3.20	1.10	0.26	0.92		
		1	6.40	1.10	0.27	1.90		
		1	12.50	1.30	0.26	4.23		
		1	13.80	1.50	0.28	5.80		
		1	2.60	2.30	0.25	1.50		
2nd Cross Road								
		1	3.90	1.20	0.25	1.17		
		1	10.60	0.90	0.23	2.19		
		1	11.89	0.60	0.21	1.50		
		1	6.90	0.97	0.20	1.34		
		1	8.50	1.30	0.25	2.76		
1st Cross Road								
		1	13.80	0.90	0.24	2.98		
		1	9.60	1.10	0.22	2.32		
		1	5.70	1.40	0.21	1.68		
		1	3.80	1.30	0.28	1.38		
		1	14.80	1.50	0.23	5.11		
Naidu Layout								
Cross Rd-2								
0.00-2.00		1	2.00	(5.50+6.25)/2	0.26	3.06		
2.00-3.20		1	1.20	0.00	0.00	0.00		
3.20-15.00		1	11.80	(5.85+6.10)/2	0.25	17.63		
15.00-30.00		1	15.00	(6.10+5.75)/2	0.27	24.00		
30.00-45.00		1	15.00	(5.75+5.80)/2	0.28	24.26		
45.00-60.00		1	15.00	(5.80+5.82)/2	0.30	26.15		
60.00-75.00		1	15.00	(5.82+5.75)/2	0.24	20.83		
75.00-84.55		1	9.55	(5.75+5.70)/2	0.28	15.31		
Cross Rd-1								
0.00-1.90		1	1.90	(5.20+4.85)/2	0.27	2.58		
1.90-3.00		1	1.10	0.00	0.00	0.00		
3.00-15.00		1	12.00	(5.72+5.67)/2	0.26	17.77		
15.00-30.00		1	15.00	(5.67+5.67)/2	0.24	20.41		
30.00-45.00		1	15.00	(5.67+5.68)/2	0.28	23.84		
45.00-60.00		1	15.00	(5.68+5.68)/2	0.30	25.56		
60.00-75.00		1	15.00	(5.68+5.67)/2	0.31	26.39		
75.00-82.80		1	7.80	(5.67+5.75)/2	0.29	12.92		
Cut Portions								
Near Gangamma Gudi								
4th cross rd		1	1.60	1.20	0.23	0.44		
		1	21.00	1.00	0.25	5.25		
		1	14.90	1.00	0.24	3.58		
		1	1.90	2.30	0.26	1.14		
		1	18.90	1.00	0.27	5.10		
		1	1.70	1.00	0.28	0.48		
		1	3.90	0.70	0.22	0.60		
		1	2.80	0.90	0.21	0.53		
		1	7.60	0.60	0.25	1.14		
		1	3.00	0.50	0.24	0.36		
		1	5.00	1.50	0.23	1.73		
		1	11.80	0.60	0.22	1.56		
		1	8.00	1.30	0.21	2.18		
		1	7.50	2.10	0.25	3.94		

AEE (WRP) SD

683.93

		1	8.80	1.00	0.22	1.94		
		1	2.30	2.10	0.21	1.01		
		1	6.00	1.00	0.23	1.38		
		1	12.00	1.00	0.26	3.12		
		1	35.40	2.00	0.25	17.70		
		1	3.00	2.60	0.29	2.26		
		1	7.00	1.00	0.23	1.61		
		1	10.00	3.70	0.22	8.14		
		1	8.70	1.00	0.20	1.74		
		1	3.10	3.70	0.21	2.41		
		1	19.00	3.00	0.23	13.11		
		1	9.00	1.20	0.28	3.02		
		1	11.40	4.50	0.25	12.83		
Kalathru Layout								
Main Road								
		1	12.30	1.40	0.25	4.31		
		1	3.80	4.00	0.24	3.65		
		1	4.10	2.40	0.23	2.26		
		1	8.60	0.90	0.21	1.63		
		1	3.60	3.90	0.27	3.79		
		1	2.30	1.80	0.26	1.08		
		1	8.30	0.60	0.28	1.39		
		1	2.80	1.90	0.29	1.54		
		1	3.40	4.00	0.21	2.86		
		1	6.70	1.20	0.25	2.01		
		1	6.80	2.20	0.24	3.59		
		1	3.50	3.80	0.23	3.06		
		1	9.40	1.50	0.25	3.53		
		1	7.80	2.10	0.25	4.10		
		1	13.40	1.30	0.25	4.36		
Srindhi Layout								
#57&58								
		1	4.80	3.30	0.25	3.96		
		1	3.20	2.80	0.24	2.15		
		1	2.65	2.50	0.25	1.66		
		1	6.20	4.80	0.26	7.74		
		1	5.55	4.95	0.25	6.87		
		1	6.40	5.75	0.27	9.94		
Ganesha Apartment								
Cross Road-2								
		1	4.70	4.80	0.25	5.64		
		1	6.20	3.25	0.24	4.84		
		1	2.40	2.10	0.23	1.16		
		1	5.40	3.20	0.26	4.49		
		1	4.40	2.80	0.28	3.45		
Cross Road-1								
		1	3.80	3.60	0.25	3.42		
		1	5.20	4.60	0.24	5.74		
		1	4.75	2.90	0.25	3.44		
Edge Correction								
Srindhi Layout								
#57&58		1	15.00	1.05	0.25	3.94		
		1	15.00	0.90	0.24	3.24		
		1	15.00	0.85	0.25	3.19		
		1	15.00	0.60	0.26	2.34		

(VRP) SD

						874.53		
		1	15.00	0.90	0.21	2.84		
		1	15.00	0.95	0.23	3.28		
		1	15.00	1.20	0.25	4.50		
Ganesha Apartment								
Cross Road-2								
		1	15.00	0.90	0.25	3.38		
		1	15.00	0.95	0.25	3.56		
		1	15.00	1.05	0.24	3.78		
		1	15.00	1.10	0.23	3.80		
		1	15.00	0.60	0.21	1.89		
		1	15.00	0.50	0.26	1.95		
		1	12.00	0.75	0.28	2.52		
		1	14.00	0.80	0.27	3.02		
		1	15.00	0.90	0.24	3.24		
Cross Road-1								
--		1	15.00	1.05	0.25	3.94		
		1	15.00	0.95	0.26	3.71		
		1	10.50	1.20	0.23	2.90		
Mariyamma Block								
1st cross road								
0.00-10.00		1	10.00	(4.40+4.30)/2	0.25	10.88		
10.00-21.50		1	11.50	(4.30+4.10)/2	0.25	12.08		
Ganesh Layout								
1st C cross road								
0.00-12.10		1	12.10	(4.90+4.70)/2	0.24	13.94		
12.10-19.50		1	7.40	(4.70+5.00)/2	0.26	9.33		
19.50-23.70		1	4.20	(5.00+4.30)/2	0.25	4.88		
1st B cross road								
0.00-11.00		1	11.00	(4.75+4.70)/2	0.25	12.99		
11.00-20.00		1	9.00	(4.70+3.65)/2	0.26	9.77		
					Present Quantity	**996.69**		
					1st & Part Quantity	**749.11**		
					Total Quantity	**1745.80**		
					Boq Quantity	**1717.60**		
					Quantity to be reserved	**28.20**		
					Quantity to paid	**968.49**	**75.05**	**72685.17**

Contractor

Consultant

Karnataka Material Test House Pvt. Ltd. ★ Bangalore ★

Assistant Engineer

Asst, Executive Engineer

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 24.04.2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density								
Asphalt Road								
Ward No-09								
Edge Correction								
BEL 5th Block								
th Cross Rd								
		1	15.00	0.85	0.225	2.87		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.75	0.225	2.53		
		1	15.00	0.60	0.225	2.03		
		1	15.00	0.55	0.225	1.86		
		1	15.00	0.95	0.225	3.21		
		1	15.00	1.05	0.225	3.54		
		1	15.00	1.10	0.225	3.71		
		1	15.00	0.75	0.225	2.53		
		1	15.00	0.70	0.225	2.36		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.85	0.225	2.87		
		1	15.00	0.65	0.225	2.19		
		1	15.00	0.85	0.225	2.87		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.95	0.225	3.21		
Basava Samathi Layout								
appa Road								
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.85	0.225	2.87		
		1	15.00	0.95	0.225	3.21		
		1	15.00	0.75	0.225	2.53		
		1	15.00	0.65	0.225	2.19		
		1	15.00	1.10	0.225	3.71		
		1	15.00	1.05	0.225	3.54		
		1	15.00	0.95	0.225	3.21		
		1	15.00	0.80	0.225	2.70		
		1	15.00	0.75	0.225	2.53		
portion								
BEL 5th Block								
Cross Rd								
		1	3.00	1.20	0.225	0.81		
		1	4.00	1.70	0.225	1.53		
		1	6.00	1.50	0.225	2.03		
		1	3.50	2.00	0.225	1.58		
		1	6.00	1.50	0.225	2.03		
		1	3.00	2.00	0.225	1.35		
		1	2.80	2.20	0.225	1.39		
		1	4.80	3.00	0.225	3.24		
		1	6.20	2.80	0.225	3.91		

95:36

		1	4.60	1.80	0.225	1.86		
		1	3.90	3.20	0.225	2.81		
		1	3.40	2.80	0.225	2.14		
		1	5.20	3.70	0.225	4.33		
3rd Cross Rd								
		1	3.50	2.00	0.225	1.58		
		1	6.00	1.50	0.225	2.03		
		1	3.00	2.00	0.225	1.35		
		1	3.50	2.00	0.225	1.58		
		1	4.00	1.30	0.225	1.17		
		1	4.00	1.70	0.225	1.53		
		1	6.80	4.60	0.225	7.04		
		1	2.50	3.80	0.225	2.14		
		1	1.50	2.60	0.225	0.88		
		1	2.60	6.80	0.225	3.98		
2nd Cross Rd								
		1	3.50	2.00	0.225	1.58		
		1	6.00	1.50	0.225	2.03		
		1	3.00	2.00	0.225	1.35		
		1	3.50	2.00	0.225	1.58		
		1	4.00	1.30	0.225	1.17		
		1	4.00	1.70	0.225	1.53		
		1	4.80	3.80	0.225	4.10		
		1	7.20	3.80	0.225	6.16		
		1	3.40	4.80	0.225	3.67		
Basava Samathi Layout								
Ayyappa Road								
		1	3.50	2.00	0.225	1.58		
		1	6.00	1.50	0.225	2.03		
		1	3.00	2.00	0.225	1.35		
		1	4.00	1.70	0.225	1.53		
		1	3.00	2.00	0.225	1.35		
		1	3.50	2.00	0.225	1.58		
		1	6.00	1.50	0.225	2.03		
		1	3.00	2.00	0.225	1.35		
Asphalt Road								
Cut Portion								
4th Block HMT Layout								
9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
		1	1.70	1.30	0.225	0.50		
		1	4.90	1.50	0.225	1.65		
		1	2.70	1.90	0.225	1.15		
		1	2.20	7.40	0.225	3.66		
		1	3.80	7.00	0.225	5.99		
		1	1.30	0.70	0.225	0.20		
		1	2.70	1.40	0.225	0.85		
		1	4.20	1.50	0.225	1.42		
		1	1.60	0.90	0.225	0.32		
		1	0.80	1.00	0.225	0.18		
		1	7.60	0.70	0.225	1.20		
		1	0.90	1.40	0.225	0.28		
		1	2.80	1.80	0.225	1.13		
		1	1.50	7.60	0.225	2.57		
		1	1.00	0.50	0.225	0.11		
		1	0.80	0.80	0.225	0.14		
		1	6.60	3.80	0.225	5.64		

AEE (VRP) SD

192.65

		1	3.30	2.20	0.225	1.63		
		1	2.60	1.10	0.225	0.64		
		1	1.50	1.50	0.225	0.51		
		1	1.20	6.30	0.225	1.70		
		1	1.30	9.30	0.225	2.72	Use	
		1	7.50	1.05	0.225	1.77		
		1	4.80	0.50	0.225	0.54		
5th Block HMT Layout								
17th Cross Rd								
		1	1.90	1.30	0.225	0.56		
		1	2.80	1.30	0.225	0.82		
		1	4.90	1.50	0.225	1.65		
		1	1.70	1.00	0.225	0.38		
		1	7.10	2.40	0.225	3.83		
		1	1.60	2.90	0.225	1.04	Use	
		1	4.40	1.30	0.225	1.29		
		1	3.40	4.30	0.225	3.29		
		1	1.70	12.90	0.225	4.93		
		1	4.00	0.70	0.225	0.63		
18th Cross Rd								
		1	1.30	2.40	0.225	0.70		
		1	1.10	4.60	0.225	1.14		
		1	0.80	5.60	0.225	1.01		
		1	1.50	1.60	0.225	0.54		
		1	5.40	0.50	0.225	0.61	Use	
		1	1.30	0.60	0.225	0.18		
		1	1.80	1.50	0.225	0.61		
		1	1.70	1.00	0.225	0.38		
		1	1.10	1.40	0.225	0.35		
		1	1.50	2.80	0.225	0.95		
		1	4.10	0.80	0.225	0.74		
		1	4.20	0.90	0.225	0.85		
		1	3.70	1.70	0.225	1.42		
19th Cross Rd								
		1	3.80	1.00	0.225	0.86		
		1	9.40	1.70	0.225	3.60		
		1	4.40	1.50	0.225	1.49	Use	
		1	6.50	1.80	0.225	2.63		
		1	4.80	1.20	0.225	1.30		
2nd Main Road								
		1	1.30	2.10	0.225	0.61		
		1	2.30	3.10	0.225	1.60		
		1	1.00	2.50	0.225	0.56		
		1	2.70	1.50	0.225	0.91		
		1	2.00	1.20	0.225	0.54		
		1	2.20	1.20	0.225	0.59		
		1	3.00	1.50	0.225	1.01		
		1	2.00	1.00	0.225	0.45		
		1	1.50	0.50	0.225	0.17		
		1	4.30	1.60	0.225	1.55		
		1	0.70	4.80	0.225	0.76		
		1	2.50	0.50	0.225	0.28		
		1	9.90	1.50	0.225	3.34		
		1	4.30	0.70	0.225	0.68		
		1	1.00	1.00	0.225	0.23		
		1	1.70	1.40	0.225	0.54		

293.71

253.74

		1	2.20	1.50	0.225	0.74		
3rd Main Road								
		1	3.30	1.50	0.225	1.11		
		1	4.70	1.40	0.225	1.48		
		1	1.30	0.90	0.225	0.26		
		1	1.50	1.00	0.225	0.34		
		1	3.00	1.25	0.225	0.84		
		1	3.80	1.20	0.225	1.03		
		1	4.50	1.60	0.225	1.62		
		1	2.00	0.90	0.225	0.41		
Edge Correction								
5th Block HMT Layout								
17th Cross Road								
		1	15.00	0.95	0.225	3.21		
		1	15.00	0.95	0.225	3.21		
		1	15.00	0.80	0.225	2.70		
		1	15.00	0.80	0.225	2.70		
		1	15.00	0.95	0.225	3.21		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.60	0.225	2.03		
		1	15.00	1.05	0.225	3.54		
		1	15.00	1.00	0.225	3.38		
		1	15.00	0.55	0.225	1.86		
		1	15.00	0.65	0.225	2.19		
		1	15.00	0.75	0.225	2.53		
		1	15.00	0.80	0.225	2.70		
		1	15.00	0.95	0.225	3.21		
		1	15.00	0.85	0.225	2.87		
		1	15.00	1.15	0.225	3.88		
		1	15.00	1.10	0.225	3.71		
		1	15.00	0.85	0.225	2.87		
Asphalt Road								
Cut Portions								
LG Enclave Road From Tindlu Main Road								
		1	3.50	1.20	0.225	0.95		
		1	8.60	0.90	0.225	1.74		
		1	6.20	1.10	0.225	1.53		
		1	14.60	1.10	0.225	3.61		
		1	9.50	1.50	0.225	3.21		
		1	6.70	0.90	0.225	1.36		
		1	12.60	0.60	0.225	1.70		
		1	7.60	1.10	0.225	1.88		
		1	9.10	1.00	0.225	2.05		
		1	13.80	0.90	0.225	2.79		
3rd Cross Road								
		1	10.30	0.90	0.225	2.09		
		1	3.20	1.10	0.225	0.79		
		1	6.40	1.10	0.225	1.58		
		1	12.50	1.30	0.225	3.66		
		1	13.80	1.50	0.225	4.66		
		1	2.60	2.30	0.225	1.35		
2nd Cross Road								
		1	3.90	1.20	0.225	1.05		
		1	10.60	0.90	0.225	2.15		

(RP) SD

							352.53	
		1	11.89	0.60	0.225	1.61		
		1	6.90	0.97	0.225	1.51		
		1	8.50	1.30	0.225	2.49		
1st Cross Road								
		1	13.80	0.90	0.225	2.79		
		1	9.60	1.10	0.225	2.38		
		1	5.70	1.40	0.225	1.80		
		1	3.80	1.30	0.225	1.11		
		1	14.80	1.50	0.225	5.00		
Naidu Layout								
Cross Rd-2								
0.00-2.00		1	2.00	(5.50+6.25)/2	0.225	2.64		
2.00-3.20		1	1.20	0.00	0.000	0.00		
3.20-15.00		1	11.80	(5.85+6.10)/2	0.225	15.86		
15.00-30.00		1	15.00	(6.10+5.75)/2	0.225	20.00		
30.00-45.00		1	15.00	(5.75+5.80)/2	0.225	19.49		
45.00-60.00		1	15.00	(5.80+5.82)/2	0.225	19.61		
60.00-75.00		1	15.00	(5.82+5.75)/2	0.225	19.52		
75.00-84.55		1	9.55	(5.75+5.70)/2	0.225	12.30		
Cross Rd-1								
0.00-1.90		1	1.90	(5.20+4.85)/2	0.225	2.15		
1.90-3.00		1	1.10	0.00	0.000	0.00		
3.00-15.00		1	12.00	(5.72+5.67)/2	0.225	15.38		
15.00-30.00		1	15.00	(5.67+5.67)/2	0.225	19.14		
30.00-45.00		1	15.00	(5.67+5.68)/2	0.225	19.15		
45.00-60.00		1	15.00	(5.68+5.68)/2	0.225	19.17		
60.00-75.00		1	15.00	(5.68+5.67)/2	0.225	19.15		
75.00-82.80		1	7.80	(5.67+5.75)/2	0.225	10.02		
Cut Portions								
Near Gangamma Gudi								
4th cross rd		1	1.60	1.20	0.225	0.43		
		1	21.00	1.00	0.225	4.73		
		1	14.90	1.00	0.225	3.35		
		1	1.90	2.30	0.225	0.98		
		1	18.90	1.00	0.225	4.25		
		1	1.70	1.00	0.225	0.38		
		1	3.90	0.70	0.225	0.61		
		1	2.80	0.90	0.225	0.57		
		1	7.60	0.60	0.225	1.03		
		1	3.00	0.50	0.225	0.34		
		1	5.00	1.50	0.225	1.69		
		1	11.80	0.60	0.225	1.59		
		1	8.00	1.30	0.225	2.34		
		1	7.50	2.10	0.225	3.54		
		1	8.80	1.00	0.225	1.98		
		1	2.30	2.10	0.225	1.09		
		1	6.00	1.00	0.225	1.35		
		1	12.00	1.00	0.225	2.70		
		1	35.40	2.00	0.225	15.93		
		1	3.00	2.60	0.225	1.76		
		1	7.00	1.00	0.225	1.58		
		1	10.00	3.70	0.225	8.33		
		1	8.70	1.00	0.225	1.96		
		1	3.10	3.70	0.225	2.58		
		1	19.00	3.00	0.225	12.83		
		1	9.00	1.20	0.225	2.43		
		1	11.40	4.50	0.225	11.54		
Kalathru Layout								

AEE (VRP) SD

676.66

Main Road								
		1	12.30	1.40	0.225	3.87		
		1	3.80	4.00	0.225	3.42		
		1	4.10	2.40	0.225	2.21		
		1	8.60	0.90	0.225	1.74		
		1	3.60	3.90	0.225	3.16		
		1	2.30	1.80	0.225	0.93		
		1	8.30	0.60	0.225	1.12		
		1	2.80	1.90	0.225	1.20		
		1	3.40	4.00	0.225	3.06		
		1	6.70	1.20	0.225	1.81		
		1	6.80	2.20	0.225	3.37		
		1	3.50	3.80	0.225	2.99		
		1	9.40	1.50	0.225	3.17		
		1	7.80	2.10	0.225	3.69		
		1	13.40	1.30	0.225	3.92		
Srindhi Layout								
Cross Road Hair Darshan #57&58								
		1	4.80	3.30	0.225	3.56		
		1	3.20	2.80	0.225	2.02		
		1	2.65	2.50	0.225	1.49		
		1	6.20	4.80	0.225	6.70		
		1	5.55	4.95	0.225	6.18		
		1	6.40	5.75	0.225	8.28		
Ganesha Apartment								
Cross Road-2								
		1	4.70	4.80	0.225	5.08		
		1	6.20	3.25	0.225	4.53		
		1	2.40	2.10	0.225	1.13		
		1	5.40	3.20	0.225	3.89		
		1	4.40	2.80	0.225	2.77		
Cross Road-1								
		1	3.80	3.60	0.225	3.08		
		1	5.20	4.60	0.225	5.38		
		1	4.75	2.90	0.225	3.10		
Edge Correction								
Srindhi Layout								
Cross Road Hair Darshan #57&58		1	15.00	1.05	0.225	3.54		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.85	0.225	2.87		
		1	15.00	0.60	0.225	2.03		
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.95	0.225	3.21		
		1	15.00	1.20	0.225	4.05		
Ganesha Apartment								
Cross Road-2								
		1	15.00	0.90	0.225	3.04		
		1	15.00	0.95	0.225	3.21		
		1	15.00	1.05	0.225	3.54		
		1	15.00	1.10	0.225	3.71		
		1	15.00	0.60	0.225	2.03		
		1	15.00	0.50	0.225	1.69		
		1	12.00	0.75	0.225	2.03		
		1	14.00	0.80	0.225	2.52		
		1	15.00	0.90	0.225	3.04		
Cross Road-1								

AEE (VRP) SD

829.04

		1	15.00	1.05	0.225	3.54		
		1	15.00	0.95	0.225	3.21		
		1	10.50	1.20	0.225	2.84		
					Present Quantity	**829.66**	**2764.28**	**2293423.00**

Contractor

Consultant

Karnataka Material Test House Pvt. Ltd. ★ Bangalore ★

Assistant Engineer

Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

Pre-Measurement : 26-04-2023

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (V-III, P.No-29,I No-5.1(i) of PWD SR 2021-22).								
Asphalt Road								
Ward No-09								
Ridge Correction								
BEL 5th Block								
4th Cross Rd								
		1	15.00	0.85		12.75		
		1	15.00	0.90		13.50		
		1	15.00	0.75		11.25		
		1	15.00	0.60		9.00		
		1	15.00	0.55		8.25		
		1	15.00	0.95		14.25		
		1	15.00	1.05		15.75		
		1	15.00	1.10		16.50		
		1	15.00	0.75		11.25		
		1	15.00	0.70		10.50		
		1	15.00	0.90		13.50		
		1	15.00	0.90		13.50		
		1	15.00	0.85		12.75		
		1	15.00	0.65		9.75		
		1	15.00	0.85		12.75		
		1	15.00	0.90		13.50		
		1	15.00	0.95		14.25		
Basava Samathi Layout								
Ayyappa Road								
		1	15.00	0.90		13.50		
		1	15.00	0.85		12.75		
		1	15.00	0.95		14.25		
		1	15.00	0.75		11.25		
		1	15.00	0.65		9.75		
		1	15.00	1.10		16.50		
		1	15.00	1.05		15.75		
		1	15.00	0.95		14.25		
		1	15.00	0.80		12.00		
		1	15.00	0.75		11.25		
Cut portion								
BEL 5th Block								
4th Cross Rd								
		1	3.00	1.20		3.60		
		1	4.00	1.70		6.80		
		1	6.00	1.50		9.00		
		1	3.50	2.00		7.00		
		1	6.00	1.50		9.00		
		1	3.00	2.00		6.00		
		1	2.80	2.20		6.16		
		1	4.80	3.00		14.40		
		1	6.20	2.80		17.36		
		1	4.60	1.80		8.28		
		1	3.90	3.20		12.48		

446.33

444.33

		1	3.40	2.80		9.52		
		1	5.20	3.70		19.24		
3rd Cross Rd								
		1	3.50	2.00		7.00		
		1	6.00	1.50		9.00		
		1	3.00	2.00		6.00		
		1	3.50	2.00		7.00		
		1	4.00	1.30		5.20		
		1	4.00	1.70		6.80		
		1	6.80	4.60		31.28		
		1	2.50	3.80		9.50		
		1	1.50	2.60		3.90		
		1	2.60	6.80		17.68		
2nd Cross Rd								
		1	3.50	2.00		7.00		
		1	6.00	1.50		9.00		
		1	3.00	2.00		6.00		
		1	3.50	2.00		7.00		
		1	4.00	1.30		5.20		
		1	4.00	1.70		6.80		
		1	4.80	3.80		18.24		
		1	7.20	3.80		27.36		
		1	3.40	4.80		16.32		
Basava Samathi Layout								
Ayyappa Road								
		1	3.50	2.00		7.00		
		1	6.00	1.50		9.00		
		1	3.00	2.00		6.00		
		1	4.00	1.70		6.80		
		1	3.00	2.00		6.00		
		1	3.50	2.00		7.00		
		1	6.00	1.50		9.00		
		1	3.00	2.00		6.00		
For Profile correction								
BEL 5th Block								
4th Cross Rd								
		1	7.60	4.90		37.24		
		1	4.80	5.10		24.48		
		1	11.00	4.50		49.50		
		1	9.80	3.90		38.22		
		1	6.40	5.40		34.56		
3rd Cross Rd								
		1	3.80	4.45		16.91		
		1	8.00	3.95		31.60		
		1	7.60	4.85		36.86		
		1	9.05	4.20		38.01		
		1	4.65	5.00		23.25		
		1	2.80	4.20		11.76		
2nd Cross Rd								
		1	6.80	3.80		25.84		
		1	7.20	4.20		30.24		
		1	9.40	4.60		43.24		
Basava Samathi Layout								
Ayyappa Road								
		1	4.30	4.45		19.14		
		1	7.20	3.95		28.44		
		1	5.60	4.30		24.08		
		1	5.40	4.15		22.41		
Cut Portion								

AEE (VRP) SD

1271.95

4th Block HMT Layout								
9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
		1	1.70	1.30		2.21		
		1	4.90	1.50		7.35		
		1	2.70	1.90		5.13		
		1	2.20	7.40		16.28		
		1	3.80	7.00		26.60		
		1	1.30	0.70		0.91		
		1	2.70	1.40		3.78		
		1	4.20	1.50		6.30		
		1	1.60	0.90		1.44		
		1	0.80	1.00		0.80		
		1	7.60	0.70		5.32		
		1	0.90	1.40		1.26		
		1	2.80	1.80		5.04		
		1	1.50	7.60		11.40		
		1	1.00	0.50		0.50		
		1	0.80	0.80		0.64		
		1	6.60	3.80		25.08		
		1	3.30	2.20		7.26		
		1	2.60	1.10		2.86		
		1	1.50	1.50		2.25		
		1	1.20	6.30		7.56		
		1	1.30	9.30		12.09		
		1	7.50	1.05		7.88		
		1	4.80	0.50		2.40		
5th Block HMT Layout								
17th Cross Rd								
		1	1.90	1.30		2.47		
		1	2.80	1.30		3.64		
		1	4.90	1.50		7.35		
		1	1.70	1.00		1.70		
		1	7.10	2.40		17.04		
		1	1.60	2.90		4.64		
		1	4.40	1.30		5.72		
		1	3.40	4.30		14.62		
		1	1.70	12.90		21.93		
		1	4.00	0.70		2.80		
18th Cross Rd								
		1	1.30	2.40		3.12		
		1	1.10	4.60		5.06		
		1	0.80	5.60		4.48		
		1	1.50	1.60		2.40		
		1	5.40	0.50		2.70		
		1	1.30	0.60		0.78		
		1	1.80	1.50		2.70		
		1	1.70	1.00		1.70		
		1	1.10	1.40		1.54		
		1	1.50	2.80		4.20		
		1	4.10	0.80		3.28		
		1	4.20	0.90		3.78		
		1	3.70	1.70		6.29		
19th Cross Rd								
		1	3.80	1.00		3.80		
		1	9.40	1.70		15.98		
		1	4.40	1.50		6.60		

(VRP) SD

1984.60

		1	6.50	1.80		11.70		
		1	4.80	1.20		5.76		
		1	6.30	4.25		26.78		
2nd Main Road								
		1	1.30	2.10		2.73		
		1	2.30	3.10		7.13		
		1	1.00	2.50		2.50		
		1	2.70	1.50		4.05		
		1	2.00	1.20		2.40		
		1	2.20	1.20		2.64		
		1	3.00	1.50		4.50		
		1	2.00	1.00		2.00		
		1	1.50	0.50		0.75		
		1	4.30	1.60		6.88		
		1	0.70	4.80		3.36		
		1	2.50	0.50		1.25		
		1	9.90	1.50		14.85		
		1	4.30	0.70		3.01		
		1	1.00	1.00		1.00		
		1	1.70	1.40		2.38		
		1	2.20	1.50		3.30		
3rd Main Road								
		1	3.30	1.50		4.95		
		1	4.70	1.40		6.58		
		1	1.30	0.90		1.17		
		1	1.50	1.00		1.50		
		1	3.00	1.25		3.75		
		1	3.80	1.20		4.56		
		1	4.50	1.60		7.20		
		1	2.00	0.90		1.80		
Bridge Correction								
5th Block HMT Layout								
17th Cross Road								
		1	15.00	0.95		14.25		
		1	15.00	0.95		14.25		
		1	15.00	0.80		12.00		
		1	15.00	0.80		12.00		
		1	15.00	0.95		14.25		
		1	15.00	0.90		13.50		
		1	15.00	0.60		9.00		
		1	15.00	1.05		15.75		
		1	15.00	1.00		15.00		
		1	15.00	0.55		8.25		
		1	15.00	0.65		9.75		
		1	15.00	0.75		11.25		
		1	15.00	0.80		12.00		
		1	15.00	0.95		14.25		
		1	15.00	0.85		12.75		
		1	15.00	1.15		17.25		
		1	15.00	1.10		16.50		
		1	15.00	0.85		12.75		
Profile Correction								
4th Block HMT Layout								
7th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								

1959.83

1959.83

		1	11.55	5.40		62.37		
		1	8.65	4.80		41.52		
		1	9.20	5.30		48.76		
		1	7.55	6.00		45.30		
		1	9.15	5.85		53.53		
		1	10.25	4.55		46.64		
		1	14.35	4.20		60.27		
		1	8.00	5.95		47.60		
		1	6.50	6.05		39.33		
		1	13.70	5.15		70.56		
		1	11.90	6.40		76.16		
		1	9.00	5.10		45.90		
5th Block HMT Layout								
17th Cross Rd								
		1	6.80	4.85		32.98		
		1	7.55	4.80		36.24		
		1	11.25	4.30		48.38		
		1	13.80	4.65		64.17		
		1	11.00	4.80		52.80		
		1	9.60	5.00		48.00		
		1	12.65	5.05		63.88		
19th Cross Rd								
		1	5.85	3.85		22.52		
		1	9.80	4.05		39.69		
		1	7.20	4.55		32.76		
		1	10.20	4.65		47.43		
		1	11.60	4.90		56.84		
3rd Main Road								
		1	11.00	4.80		52.80		
		1	8.70	4.35		37.85		
		1	6.40	5.05		32.32		
		1	10.70	4.90		52.43		
		1	13.40	4.55		60.97		
		1	14.55	3.85		56.02		
		1	7.85	4.15		32.58		
Asphalt Road								
Cut Portions								
L.G Enclave Road From Tindlu Main Road								
		1	3.50	1.20		4.20		
		1	8.60	0.90		7.74		
		1	6.20	1.10		6.82		
		1	14.60	1.10		16.06		
		1	9.50	1.50		14.25		
		1	6.70	0.90		6.03		
		1	12.60	0.60		7.56		
		1	7.60	1.10		8.36		
		1	9.10	1.00		9.10		
		1	13.80	0.90		12.42		
3rd Cross Road								
		1	10.30	0.90		9.27		
		1	3.20	1.10		3.52		
		1	6.40	1.10		7.04		
		1	12.50	1.30		16.25		
		1	13.80	1.50		20.70		

3617.72

3617.72

		1	2.60	2.30		5.98		
2nd Cross Road								
		1	3.90	1.20		4.68		
		1	10.60	0.90		9.54		
		1	11.89	0.60		7.13		
		1	6.90	0.97		6.69		
		1	8.50	1.30		11.05		
1st Cross Road								
		1	13.80	0.90		12.42		
		1	9.60	1.10		10.56		
		1	5.70	1.40		7.98		
		1	3.80	1.30		4.94		
		1	14.80	1.50		22.20		
For profile Correction								
LG Enclave Main Road								
		1	7.95	4.85		38.56		
		1	6.20	4.50		27.90		
		1	5.70	3.80		21.66		
		1	8.70	5.50		47.85		
		1	9.80	5.20		50.96		
		1	5.90	4.20		24.78		
3rd Cross Road								
		1	5.75	4.15		23.86		
		1	8.10	3.85		31.19		
2nd Cross Road								
		1	6.80	5.35		36.38		
		1	7.40	3.65		27.01		
1st Cross Road								
		1	4.80	5.25		25.20		
		1	7.60	4.35		33.06		
Naidu Layout								
Cross Rd-2								
0.00-2.00		1	2.00	(5.50+6.25)/2		11.75		
2.00-3.20		1	1.20	0.00		0.00		
3.20-15.00		1	11.80	(5.85+6.10)/2		70.51		
15.00-30.00		1	15.00	(6.10+5.75)/2		88.88		
30.00-45.00		1	15.00	(5.75+5.80)/2		86.63		
45.00-60.00		1	15.00	(5.80+5.82)/2		87.15		
60.00-75.00		1	15.00	(5.82+5.75)/2		86.78		
75.00-84.55		1	9.55	(5.75+5.70)/2		54.67		
Cross Rd-1								
0.00-1.90		1	1.90	(5.20+4.85)/2		9.55		
1.90-3.00		1	1.10	0.00		0.00		
3.00-15.00		1	12.00	(5.72+5.67)/2		68.34		
15.00-30.00		1	15.00	(5.67+5.67)/2		85.05		
30.00-45.00		1	15.00	(5.67+5.68)/2		85.13		
45.00-60.00		1	15.00	(5.68+5.68)/2		85.20		
60.00-75.00		1	15.00	(5.68+5.67)/2		85.13		
75.00-82.80		1	7.80	(5.67+5.75)/2		44.54		
Cut Portions								
Near Gangamma Gudi								
4th cross rd		1	1.60	1.20		1.92		
		1	21.00	1.00		21.00		
		1	14.90	1.00		14.90		
		1	1.90	2.30		4.37		
		1	18.90	1.00		18.90		
		1	1.70	1.00		1.70		
		1	3.90	0.70		2.73		
		1	2.80	0.90		2.52		

5126.62

		1	7.60	0.60		4.56		
		1	3.00	0.50		1.50		
		1	5.00	1.50		7.50		
		1	11.80	0.60		7.08		
		1	8.00	1.30		10.40		
		1	7.50	2.10		15.75		
		1	8.80	1.00		8.80		
		1	2.30	2.10		4.83		
		1	6.00	1.00		6.00		
		1	12.00	1.00		12.00		
		1	35.40	2.00		70.80		
		1	3.00	2.60		7.80		
		1	7.00	1.00		7.00		
		1	10.00	3.70		37.00		
		1	8.70	1.00		8.70		
		1	3.10	3.70		11.47		
		1	19.00	3.00		57.00		
		1	9.00	1.20		10.80		
		1	11.40	4.50		51.30		
Kalathru Layout								
Main Road								
		1	12.30	1.40		17.22		
		1	3.80	4.00		15.20		
		1	4.10	2.40		9.84		
		1	8.60	0.90		7.74		
		1	3.60	3.90		14.04		
		1	2.30	1.80		4.14		
		1	8.30	0.60		4.98		
		1	2.80	1.90		5.32		
		1	3.40	4.00		13.60		
		1	6.70	1.20		8.04		
		1	6.80	2.20		14.96		
		1	3.50	3.80		13.30		
		1	9.40	1.50		14.10		
		1	7.80	2.10		16.38		
		1	13.40	1.30		17.42		
Srindhi Layout								
Cross Road Hair Darshan #57&58								
		1	4.80	3.30		15.84		
		1	3.20	2.80		8.96		
		1	2.65	2.50		6.63		
		1	6.20	4.80		29.76		
		1	5.55	4.95		27.47		
		1	6.40	5.75		36.80		
Ganesha Apartment								
Cross Road-2								
		1	4.70	4.80		22.56		
		1	6.20	3.25		20.15		
		1	2.40	2.10		5.04		
		1	5.40	3.20		17.28		
		1	4.40	2.80		12.32		
Cross Road-1								
		1	3.80	3.60		13.68		
		1	5.20	4.60		23.92		
		1	4.75	2.90		13.78		
Edge Correction								
Srindhi Layout								

5897.37

5897.37

Cross Road Hair Darshan #57&58		1	15.00	1.05		15.75		
		1	15.00	0.90		13.50		
		1	15.00	0.85		12.75		
		1	15.00	0.60		9.00		
		1	15.00	0.90		13.50		
		1	15.00	0.95		14.25		
		1	15.00	1.20		18.00		
Ganesha Apartment								
Cross Road-2								
		1	15.00	0.90		13.50		
		1	15.00	0.95		14.25		
		1	15.00	1.05		15.75		
		1	15.00	1.10		16.50		
		1	15.00	0.60		9.00		
		1	15.00	0.50		7.50		
		1	12.00	0.75		9.00		
		1	14.00	0.80		11.20		
		1	15.00	0.90		13.50		
Cross Road-1								
		1	15.00	1.05		15.75		
		1	15.00	0.95		14.25		
		1	10.50	1.20		12.60		
For Profile Correction								
Kalathru Layout								
Main Road		1	9.80	3.80		37.24		
		1	10.20	3.80		38.76		
		1	11.40	3.95		45.03		
		1	8.50	3.20		27.20		
Srindhi Layout								
Cross Road Hair Darshan #57&58		1	8.45	3.95		33.38		
		1	6.85	4.20		28.77		
		1	10.10	3.80		38.38		
		1	9.60	3.75		36.00		
Ganesha Apartment								
Cross Road-2								
		1	4.80	4.05		19.44		
		1	6.50	4.30		27.95		
		1	5.10	3.85		19.64		
Cross Road-1								
		1	7.10	3.15		22.37		
		1	6.20	4.15		25.73		
					Present Quantity	**6546.80**		
					1st & Part Quantity	**5172.53**		
					Total Quantity	**11719.33**		
					Boq Quantity	**10830.00**		
					Quantity to be reserved	**889.33**		
					Quantity to paid	**5657.47**	**48.50**	**274388.00**

Contractor

Consultant

Karnataka Material Testing House Pvt. Ltd.

Assistant Engineer

Asst, Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ನಿರ್ವಾಣಪುರ ಉಪ ವಿಭಾಗ
ನಿರ್ವಾಣಪುರ-97

Name of Work: Package No -7 Consists of 7 Works

te of Pre-Measurement : 28-04-2023

Detailed Measurements

em No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
21	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom								
	For Asphalt Roads								
	Tack coat For BC								
	Ward No-09								
	BEL 5th Block								
	4th Cross Rd								
	0.00-8.60		1	8.60	(7.10+6.55)/2		58.70		
	8.60-15.00		1	6.40	(6.55+5.40)/2		38.24		
	15.00-19.60		1	4.60	(5.40+7.10)/2		28.75		
	19.60-30.90		1	11.30	(7.10+7.10)/2		80.23		
	30.90-36.20		1	5.30	(7.10+5.85)/2		34.32		
	36.20-40.30		1	4.10	(5.85+6.90)/2		26.14		
	40.30-45.20		1	4.90	(6.90+6.75)/2		33.44		
	45.20-60.00		1	14.80	(6.75+6.70)/2		99.53		
	60.00-75.00		1	15.00	(6.70+6.10)/2		96.00		
	75.00-90.00		1	15.00	(6.10+6.60)/2		95.25		
	90.00-105.00		1	15.00	(6.60+7.00)/2		102.00		
	105.00-120.00		1	15.00	(7.00+6.20)/2		99.00		
	120.00-135.00		1	15.00	(6.20+6.90)/2		98.25		
	135.00-143.90		1	8.90	(6.90+7.90)/2		65.86		
	3rd Cross Rd								
	0.00-15.00		1	15.00	(5.90+4.80)/2		80.25		
	15.00-30.00		1	15.00	(4.80+4.70)/2		71.25		
	30.00-45.00		1	15.00	(4.70+4.60)/2		69.75		
	45.00-60.00		1	15.00	(4.60+4.70)/2		69.75		
	60.00-75.00		1	15.00	(4.70+5.50)/2		76.50		
	75.00-90.00		1	15.00	(5.50+4.30)/2		73.50		
	90.00-105.00		1	15.00	(4.30+5.70)/2		75.00		
	105.00-120.00		1	15.00	(5.70+5.25)/2		82.13		
	120.00-135.00		1	15.00	(5.25+5.40)/2		79.88		
	135.00-143.20		1	8.20	(5.40+6.50)/2		48.79		
	2nd Cross Rd								
	0.00-15.00		1	15.00	(6.30+4.60)/2		81.75		
	15.00-30.00		1	15.00	(4.60+4.85)/2		70.88		
	30.00-45.00		1	15.00	(4.85+4.50)/2		70.13		
	45.00-60.00		1	15.00	(4.50+4.85)/2		70.13		
	60.00-75.00		1	15.00	(4.85+4.85)/2		72.75		
	75.00-90.00		1	15.00	(4.85+4.20)/2		67.88		
	90.00-105.00		1	15.00	(4.20+4.95)/2		68.63		
	105.00-120.00		1	15.00	(4.95+5.20)/2		76.13		
	120.00-133.00		1	13.00	(5.20+5.95)/2		72.48		
	Basava Samathi Layout								
	Ayyappa Road								
	0.00-15.00		1	15.00	(5.35+5.35)/2		80.25		
	15.00-30.00		1	15.00	(5.35+5.45)/2		81.00		
	30.00-45.00		1	15.00	(5.45+5.00)/2		78.38		
	45.00-60.00		1	15.00	(5.00+4.90)/2		74.25		
	60.00-75.00		1	15.00	(4.90+5.60)/2		78.75		

2725.84

	75.00-90.00		1	15.00	(5.60+4.75)/2		77.63		
	90.00-98.20		1	8.20	(4.75+5.25)/2		41.00		
	For BC								
	4th Block HMT Layout								
	9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
	0.00-15.00		1	15.00	(9.10+9.00)/2		135.75		
	15.00-30.00		1	15.00	(9.00+9.15)/2		136.13		
	30.00-45.00		1	15.00	(9.15+8.10)/2		129.38		
	45.00-60.00		1	15.00	(8.10+9.35)/2		130.88		
	60.00-75.00		1	15.00	(9.35+9.35)/2		140.25		
	75.00-90.00		1	15.00	(9.35+8.90)/2		136.88		
	90.00-105.00		1	15.00	(8.90+8.80)/2		132.75		
	105.00-120.00		1	15.00	(8.80+8.30)/2		128.25		
	120.00-135.00		1	15.00	(8.30+7.95)/2		121.88		
	135.00-150.00		1	15.00	(7.95+9.40)/2		130.13		
	150.00-165.00		1	15.00	(9.40+8.00)/2		130.50		
	165.00-180.00		1	15.00	(8.00+9.10)/2		128.25		
	180.00-186.20		1	6.20	(9.10+11.50)/2		63.86		
	195.60-210.00		1	14.40	(10.00+6.05)/2		115.56		
	210.00-225.00		1	15.00	(6.05+6.35)/2		93.00		
	225.00-240.00		1	15.00	(6.35+6.10)/2		93.38		
	240.00-255.00		1	15.00	(6.10+6.75)/2		96.38		
	255.00-270.00		1	15.00	(6.75+6.00)/2		95.63		
	270.00-285.00		1	15.00	(6.00+6.00)/2		90.00		
	285.00-300.00		1	15.00	(6.00+5.80)/2		88.50		
	300.00-315.00		1	15.00	(5.80+6.00)/2		88.50		
	315.00-330.00		1	15.00	(6.00+6.10)/2		90.75		
	330.00-345.00		1	15.00	(6.10+7.00)/2		98.25		
	345.00-360.00		1	15.00	(7.00+6.50)/2		101.25		
	360.00-375.00		1	15.00	(6.50+6.55)/2		97.88		
	375.00-390.00		1	15.00	(6.55+6.40)/2		97.13		
	390.00-405.00		1	15.00	(6.40+6.30)/2		95.25		
	405.00-420.00		1	15.00	(6.30+7.00)/2		99.75		
	420.00-435.00		1	15.00	(7.00+6.20)/2		99.00		
	435.00-450.00		1	15.00	(6.20+6.10)/2		92.25		
	450.00-465.00		1	15.00	(6.10+6.00)/2		90.75		
	465.00-480.00		1	15.00	(6.00+6.30)/2		92.25		
	480.00-495.00		1	15.00	(6.30+6.50)/2		96.00		
	495.00-510.00		1	15.00	(6.50+7.00)/2		101.25		
	510.00-525.00		1	15.00	(7.00+6.50)/2		101.25		
	525.00-540.00		1	15.00	(6.50+7.10)/2		102.00		
	540.00-555.00		1	15.00	(7.10+6.45)/2		101.63		
	555.00-563.40		1	8.40	(6.45+8.50)/2		62.79		
	5th Block HMT Layout								
	17th Cross Rd								
	0.00-30.00		1	30.00	(6.70+4.45)/2		167.25		
	30.00-60.00		1	30.00	(4.45+5.05)/2		142.50		
	60.00-90.00		1	30.00	(5.05+4.55)/2		144.00		
	90.00-120.00		1	30.00	(4.55+5.05)/2		144.00		
	120.00-151.30		1	31.30	(5.05+6.05)/2		173.72		
	19th Cross Rd								
	0.00-30.00		1	30.00	(5.90+4.80)/2		160.50		
	30.00-60.00		1	30.00	(4.80+5.35)/2		152.25		
	60.00-90.00		1	30.00	(5.35+5.30)/2		159.75		
	90.00-105.00		1	15.00	(5.30+5.75)/2		82.88		

8196.59

8196.52

	105.00-108.90		1	3.90	(5.75+5.70)/2		22.33		
	108.90-120.00		1	11.10	(5.70+5.20)/2		60.50		
	120.00-150.00		1	30.00	(5.20+6.00)/2		168.00		
	150.00-154.60		1	4.60	(6.00+6.00)/2		27.60		
	3rd Main Road								
	0.00-30.00		1	30.00	(5.8+4.9)/2		160.50		
	30.00-42.30		1	12.30	(4.9+6.00)/2		67.04		
	42.30-60.00		1	17.70	(6.00+5.00)/2		97.35		
	60.00-80.00		1	20.00	(5.00+5.80)/2		108.00		
	80.00-90.00		1	10.00	(5.80+4.90)/2		53.50		
	90.00-110.00		1	20.00	(4.90+5.40)/2		103.00		
	110.00-120.00		1	10.00	(5.40+5.40)/2		54.00		
	120.00-150.00		1	30.00	(5.40+5.25)/2		159.75		
	150.00-169.80		1	19.80	(5.25+6.15)/2		112.86		
	Asphalt Road								
	For BC								
	LG Enclave Main Road								
	0.00-15.00		1	15.00	(6.45+5.75)/2		91.50		
	15.00-30.00		1	15.00	(5.75+6.5)/2		91.88		
	30.00-45.00		1	15.00	(6.5+6.3)/2		96.00		
	45.00-60.00		1	15.00	(6.3+5.95)/2		91.88		
	60.00-75.00		1	15.00	(5.95+5.9)/2		88.88		
	75.00-90.00		1	15.00	(5.9+5.65)/2		86.63		
	90.00-105.00		1	15.00	(5.65+5.6)/2		84.38		
	105.00-120.00		1	15.00	(5.6+5.65)/2		84.38		
	120.00-135.00		1	15.00	(5.65+5.7)/2		85.13		
	135.00-150.00		1	15.00	(5.7+5.05)/2		80.63		
	150.00-165.00		1	15.00	(5.05+5.4)/2		78.38		
	165.00-180.00		1	15.00	(5.4+5.3)/2		80.25		
	180.00-195.00		1	15.00	(5.3+5.5)/2		81.00		
	195.00-210.00		1	15.00	(5.5+6.0)/2		86.25		
	210.00-225.00		1	15.00	(6.0+6.2)/2		91.50		
	225.00-240.00		1	15.00	(6.2+5.65)/2		88.88		
	240.00-241.30		1	1.30	(5.65+5.7)/2		7.38		
	3rd Cross Road								
	0.00-15.00		1	15.00	(4.2+5.0)/2		69.00		
	15.00-30.00		1	30.00	(5.0+4.8)/2		147.00		
	30.00-43.00		1	13.00	(4.8+5.6)/2		67.60		
	2nd Cross Road								
	0.00-15.00		1	15.00	(5.2+5.9)/2		83.25		
	15.00-30.00		1	15.00	(5.9+5.3)/2		84.00		
	30.00-45.00		1	15.00	(5.3+6.15)/2		85.88		
	45.00-49.60		1	4.60	(6.15+9.10)/2		35.08		
	1st Cross Road								
	0.00-15.00		1	15.00	(6.4+6.25)/2		94.88		
	15.00-30.00		1	15.00	(6.25+6.35)/2		94.50		
	30.00-45.00		1	15.00	(6.35+5.9)/2		91.88		
	45.00-53.40		1	8.40	(5.9+7.4)/2		55.86		
	Tack Coat For BC								
	Naidu Layout								
	Cross Rd-2								
	0.00-2.00		1	2.00	(5.50+6.25)/2		11.75		
	2.00-3.20		1	1.20	0.00		0.00		
	3.20-15.00		1	11.80	(5.85+6.10)/2		70.51		
	15.00-30.00		1	15.00	(6.10+5.75)/2		88.88		

11865.85

11865.85

	30.00-45.00		1	15.00	(5.75+5.80)/2		86.63		
	45.00-60.00		1	15.00	(5.80+5.82)/2		87.15		
	60.00-75.00		1	15.00	(5.82+5.75)/2		86.78		
	75.00-84.55		1	9.55	(5.75+5.70)/2		54.67		
	Cross Rd-1								
	0.00-1.90		1	1.90	(5.20+4.85)/2		9.55		
	1.90-3.00		1	1.10	0.00		0.00		
	3.00-15.00		1	12.00	(5.72+5.67)/2		68.34		
	15.00-30.00		1	15.00	(5.67+5.67)/2		85.05		
	30.00-45.00		1	15.00	(5.67+5.68)/2		85.13		
	45.00-60.00		1	15.00	(5.68+5.68)/2		85.20		
	60.00-75.00		1	15.00	(5.68+5.67)/2		85.13		
	75.00-82.80		1	7.80	(5.67+5.75)/2		44.54		
	Kalathru Layout								
	Main Road								
	0.00-15.00		1	15.00	(4.30+4.50)/2		66.00		
	15.00-30.00		1	15.00	(4.50+4.50)/2		67.50		
	30.00-45.00		1	15.00	(4.50+4.65)/2		68.63		
	45.00-60.00		1	15.00	(4.65+4.85)/2		71.25		
	60.00-75.00		1	15.00	(4.85+4.95)/2		73.50		
	75.00-90.00		1	15.00	(4.95+4.70)/2		72.38		
	90.00-105.00		1	15.00	(4.70+4.70)/2		70.50		
	105.00-120.00		1	15.00	(4.70+4.85)/2		71.63		
	120.00-135.00		1	15.00	(4.85+5.05)/2		74.25		
	135.00-150.00		1	15.00	(5.05+5.95)/2		82.50		
	150.00-165.00		1	15.00	(5.95+4.80)/2		80.63		
	165.00-180.00		1	15.00	(4.80+4.90)/2		72.75		
	180.00-195.00		1	15.00	(4.90+4.80)/2		72.75		
	195.00-209.00		1	14.00	(4.80+9.10)2		97.30		
	Srindhi Layout								
	Cross Road Hair Darshan #57&58								
	0.00-15.00		1.00	15.00	(6.30+4.50)/2		81.00		
	15.00-30.00		1.00	15.00	(4.50+5.65)/2		76.13		
	30.00-45.00		1.00	15.00	(5.65+5.65)/2		84.75		
	45.00-57.00		1.00	12.00	(5.65+5.75)/2		68.40		
	Ganesha Apartment								
	Cross Road-2								
	0.00-15.00		1.00	15.00	(5.50+5.90)/2		85.50		
	15.00-30.00		1.00	15.00	(5.90+6.00)/2		89.25		
	30.00-45.00		1.00	15.00	(6.00+6.00)/2		90.00		
	45.00-60.00		1.00	15.00	(6.00+6.15)/2		91.13		
	60.00-70.50		1.00	10.50	(6.15+4.20)/2		54.34		
	Cross Road-1								
	0.00-13.00		1.00	13.00	(7.80+6.60)/2		93.60		
	13.00-25.70		1.00	12.70	(6.60+6.10)/2		80.65		
						Total Quantity	**14580.28**	**13.86**	**202083.00**

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

Name of Work: Package No -7 Consists of 7 Works

ate of Pre-Measurement : 30-04-2023

Detailed Measurements

tem No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
22	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects. (V-III, P.No-33,I No-5.12C of PWD SR 2021-22).								
	For Profile correction								
	BEL 5th Block								
	4th Cross Rd								
			1	7.60	4.90	0.05	1.86		
			1	4.80	5.10	0.05	1.22		
			1	11.00	4.50	0.05	2.48		
			1	9.80	3.90	0.05	1.91		
			1	6.40	5.40	0.05	1.73		
	3rd Cross Rd								
			1	3.80	4.45	0.05	0.85		
			1	8.00	3.95	0.05	1.58		
			1	7.60	4.85	0.05	1.84		
			1	9.05	4.20	0.05	1.90		
			1	4.65	5.00	0.05	1.16		
			1	2.80	4.20	0.05	0.59		
	2nd Cross Rd								
			1	6.80	3.80	0.05	1.29		
			1	7.20	4.20	0.05	1.51		
			1	9.40	4.60	0.05	2.16		
	Basava Samathi Layout								
	Ayyappa Road								
			1	4.30	4.45	0.05	0.96		
			1	7.20	3.95	0.05	1.42		
			1	5.60	4.30	0.05	1.20		
			1	5.40	4.15	0.05	1.12		
	Edge Correction								
	BEL 5th Block								
	4th Cross Rd								
			1	15.00	0.85	0.05	0.64		
			1	15.00	0.90	0.05	0.68		
			1	15.00	0.75	0.05	0.56		
			1	15.00	0.60	0.05	0.45		
			1	15.00	0.55	0.05	0.41		
			1	15.00	0.95	0.05	0.71		
			1	15.00	1.05	0.05	0.79		
			1	15.00	1.10	0.05	0.83		
			1	15.00	0.75	0.05	0.56		
			1	15.00	0.70	0.05	0.53		
			1	15.00	0.90	0.05	0.68		
			1	15.00	0.90	0.05	0.68		
			1	15.00	0.85	0.05	0.64		
			1	15.00	0.65	0.05	0.49		
			1	15.00	0.85	0.05	0.64		

36105

		1	15.00	0.90	0.05	0.68		
		1	15.00	0.95	0.05	0.71		
Basava Samathi Layout								
Ayyappa Road								
		1	15.00	0.90	0.05	0.68		
		1	15.00	0.85	0.05	0.64		
		1	15.00	0.95	0.05	0.71		
		1	15.00	0.75	0.05	0.56		
		1	15.00	0.65	0.05	0.49		
		1	15.00	1.10	0.05	0.83		
		1	15.00	1.05	0.05	0.79		
		1	15.00	0.95	0.05	0.71		
		1	15.00	0.80	0.05	0.60		
		1	15.00	0.75	0.05	0.56		
Cut portion								
BEL 5th Block								
4th Cross Rd								
		1	3.00	1.20	0.05	0.18		
		1	4.00	1.70	0.05	0.34		
		1	6.00	1.50	0.05	0.45		
		1	3.50	2.00	0.05	0.35		
		1	6.00	1.50	0.05	0.45		
		1	3.00	2.00	0.05	0.30		
		1	2.80	2.20	0.05	0.31		
		1	4.80	3.00	0.05	0.72		
		1	6.20	2.80	0.05	0.87		
		1	4.60	1.80	0.05	0.41		
		1	3.90	3.20	0.05	0.62		
		1	3.40	2.80	0.05	0.48		
		1	5.20	3.70	0.05	0.96		
3rd Cross Rd								
		1	3.50	2.00	0.05	0.35		
		1	6.00	1.50	0.05	0.45		
		1	3.00	2.00	0.05	0.30		
		1	3.50	2.00	0.05	0.35		
		1	4.00	1.30	0.05	0.26		
		1	4.00	1.70	0.05	0.34		
		1	6.80	4.60	0.05	1.56		
		1	2.50	3.80	0.05	0.48		
		1	1.50	2.60	0.05	0.20		
		1	2.60	6.80	0.05	0.88		
2nd Cross Rd								
		1	3.50	2.00	0.05	0.35		
		1	6.00	1.50	0.05	0.45		
		1	3.00	2.00	0.05	0.30		
		1	3.50	2.00	0.05	0.35		
		1	4.00	1.30	0.05	0.26		
		1	4.00	1.70	0.05	0.34		
		1	4.80	3.80	0.05	0.91		
		1	7.20	3.80	0.05	1.37		
		1	3.40	4.80	0.05	0.82		
Basava Samathi Layout								
Ayyappa Road								
		1	3.50	2.00	0.05	0.35		
		1	6.00	1.50	0.05	0.45		
		1	3.00	2.00	0.05	0.30		
		1	4.00	1.70	0.05	0.34		
		1	3.00	2.00	0.05	0.30		

69.68

62.50

		1	3.50	2.00	0.05	0.35		
		1	6.00	1.50	0.05	0.45		
		1	3.00	2.00	0.05	0.30		
Cut Portion								
4th Block HMT Layout								
9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
		1	1.70	1.30	0.05	0.11		
		1	4.90	1.50	0.05	0.37		
		1	2.70	1.90	0.05	0.26		
		1	2.20	7.40	0.05	0.81		
		1	3.80	7.00	0.05	1.33		
		1	1.30	0.70	0.05	0.05		
		1	2.70	1.40	0.05	0.19		
		1	4.20	1.50	0.05	0.32		
		1	1.60	0.90	0.05	0.07		
		1	0.80	1.00	0.05	0.04		
		1	7.60	0.70	0.05	0.27		
		1	0.90	1.40	0.05	0.06		
		1	2.80	1.80	0.05	0.25		
		1	1.50	7.60	0.05	0.57		
		1	1.00	0.50	0.05	0.03		
		1	0.80	0.80	0.05	0.03		
		1	6.60	3.80	0.05	1.25		
		1	3.30	2.20	0.05	0.36		
		1	2.60	1.10	0.05	0.14		
		1	1.50	1.50	0.05	0.11		
		1	1.20	6.30	0.05	0.38		
		1	1.30	9.30	0.05	0.60		
		1	7.50	1.05	0.05	0.39		
		1	4.80	0.50	0.05	0.12		
5th Block HMT Layout								
17th Cross Rd								
		1	1.90	1.30	0.05	0.12		
		1	2.80	1.30	0.05	0.18		
		1	4.90	1.50	0.05	0.37		
		1	1.70	1.00	0.05	0.09		
		1	7.10	2.40	0.05	0.85		
		1	1.60	2.90	0.05	0.23		
		1	4.40	1.30	0.05	0.29		
		1	3.40	4.30	0.05	0.73		
		1	1.70	12.90	0.05	1.10		
		1	4.00	0.70	0.05	0.14		
18th Cross Rd								
		1	1.30	2.40	0.05	0.16		
		1	1.10	4.60	0.05	0.25		
		1	0.80	5.60	0.05	0.22		
		1	1.50	1.60	0.05	0.12		
		1	5.40	0.50	0.05	0.14		
		1	1.30	0.60	0.05	0.04		
		1	1.80	1.50	0.05	0.14		
		1	1.70	1.00	0.05	0.09		
		1	1.10	1.40	0.05	0.08		
		1	1.50	2.80	0.05	0.21		
		1	4.10	0.80	0.05	0.16		
		1	4.20	0.90	0.05	0.19		

27.60

77.60

			1	3.70	1.70	0.05	0.31		
	19th Cross Rd								
			1	3.80	1.00	0.05	0.19		
			1	9.40	1.70	0.05	0.80		
			1	4.40	1.50	0.05	0.33		
			1	6.50	1.80	0.05	0.59		
			1	4.80	1.20	0.05	0.29		
	2nd Main Road								
			1	1.30	2.10	0.05	0.14		
			1	2.30	3.10	0.05	0.36		
			1	1.00	2.50	0.05	0.13		
			1	2.70	1.50	0.05	0.20		
			1	2.00	1.20	0.05	0.12		
			1	2.20	1.20	0.05	0.13		
			1	3.00	1.50	0.05	0.23		
			1	2.00	1.00	0.05	0.10		
			1	1.50	0.50	0.05	0.04		
			1	4.30	1.60	0.05	0.34		
			1	0.70	4.80	0.05	0.17		
			1	2.50	0.50	0.05	0.06		
			1	9.90	1.50	0.05	0.74		
			1	4.30	0.70	0.05	0.15		
			1	1.00	1.00	0.05	0.05		
			1	1.70	1.40	0.05	0.12		
			1	2.20	1.50	0.05	0.17		
	3rd Main Road								
			1	3.30	1.50	0.05	0.25		
			1	4.70	1.40	0.05	0.33		
			1	1.30	0.90	0.05	0.06		
			1	1.50	1.00	0.05	0.08		
			1	3.00	1.25	0.05	0.19		
			1	3.80	1.20	0.05	0.23		
			1	4.50	1.60	0.05	0.36		
			1	2.00	0.90	0.05	0.09		
	Edge Correction								
	5th Block HMT Layout								
	17th Cross Road								
			1	15.00	0.95	0.05	0.71		
			1	15.00	0.95	0.05	0.71		
			1	15.00	0.80	0.05	0.60		
			1	15.00	0.80	0.05	0.60		
			1	15.00	0.95	0.05	0.71		
			1	15.00	0.90	0.05	0.68		
			1	15.00	0.60	0.05	0.45		
			1	15.00	1.05	0.05	0.79		
			1	15.00	1.00	0.05	0.75		
			1	15.00	0.55	0.05	0.41		
			1	15.00	0.65	0.05	0.49		
			1	15.00	0.75	0.05	0.56		
			1	15.00	0.80	0.05	0.60		
			1	15.00	0.95	0.05	0.71		
			1	15.00	0.85	0.05	0.64		
			1	15.00	1.15	0.05	0.86		
			1	15.00	1.10	0.05	0.83		
			1	15.00	0.85	0.05	0.64		

96.65

	Profile Correction								
	4th Block HMT Layout								
	9th Cross Rd(Vidyaranapura Main Rd 20th Cross rd)								
			1	11.55	5.40	0.05	3.12		
			1	8.65	4.80	0.05	2.08		
			1	9.20	5.30	0.05	2.44		
			1	7.55	6.00	0.05	2.27		
			1	9.15	5.85	0.05	2.68		
			1	10.25	4.55	0.05	2.33		
			1	14.35	4.20	0.05	3.01		
			1	8.00	5.95	0.05	2.38		
			1	6.50	6.05	0.05	1.97		
			1	13.70	5.15	0.05	3.53		
			1	11.90	6.40	0.05	3.81		
			1	9.00	5.10	0.05	2.30		
	5th Block HMT Layout								
	17th Cross Rd								
			1	6.80	4.85	0.05	1.65		
			1	7.55	4.80	0.05	1.81		
			1	11.25	4.30	0.05	2.42		
			1	13.80	4.65	0.05	3.21		
			1	11.00	4.80	0.05	2.64		
			1	9.60	5.00	0.05	2.40		
			1	12.65	5.05	0.05	3.19		
	19th Cross Rd								
			1	5.85	3.85	0.05	1.13		
			1	9.80	4.05	0.05	1.98		
			1	7.20	4.55	0.05	1.64		
			1	10.20	4.65	0.05	2.37		
			1	11.60	4.90	0.05	2.84		
			1	6.30	4.25	0.05	1.34		
	3rd Main Road								
			1	11.00	4.80	0.05	2.64		
			1	8.70	4.35	0.05	1.89		
			1	6.40	5.05	0.05	1.62		
			1	10.70	4.90	0.05	2.62		
			1	13.40	4.55	0.05	3.05		
			1	14.55	3.85	0.05	2.80		
			1	7.85	4.15	0.05	1.63		
	DBM For Road								
	Cut Portions								
	L.G Enclave Road From Tindlu Main Road								
			1	3.50	1.20	0.05	0.21		
			1	8.60	0.90	0.05	0.39		
			1	6.20	1.10	0.05	0.34		
			1	14.60	1.10	0.05	0.80		
			1	9.50	1.50	0.05	0.71		
			1	6.70	0.90	0.05	0.30		
			1	12.60	0.60	0.05	0.38		
			1	7.60	1.10	0.05	0.42		
			1	9.10	1.00	0.05	0.46		
			1	13.80	0.90	0.05	0.62		
	3rd Cross Road								

178.05

			1	10.30	0.90	0.05	0.46		
			1	3.20	1.10	0.05	0.18		
			1	6.40	1.10	0.05	0.35		
			1	12.50	1.30	0.05	0.81		
			1	13.80	1.50	0.05	1.04		
			1	2.60	2.30	0.05	0.30		
	2nd Cross Road								
			1	3.90	1.20	0.05	0.23		
			1	10.60	0.90	0.05	0.48		
			1	11.89	0.60	0.05	0.36		
			1	6.90	0.97	0.05	0.33		
			1	8.50	1.30	0.05	0.55		
	1st Cross Road								
			1	13.80	0.90	0.05	0.62		
			1	9.60	1.10	0.05	0.53		
			1	5.70	1.40	0.05	0.40		
			1	3.80	1.30	0.05	0.25		
			1	14.80	1.50	0.05	1.11		
	For profile Correction								
	LG Enclave Main Road								
			1	7.95	4.85	0.05	1.93		
			1	6.20	4.50	0.05	1.40		
			1	5.70	3.80	0.05	1.08		
			1	8.70	5.50	0.05	2.39		
			1	9.80	5.20	0.05	2.55		
			1	5.90	4.20	0.05	1.24		
	3rd Cross Road								
			1	5.75	4.15	0.05	1.19		
			1	8.10	3.85	0.05	1.56		
	2nd Cross Road								
			1	6.80	5.35	0.05	1.82		
			1	7.40	3.65	0.05	1.35		
	1st Cross Road								
			1	4.80	5.25	0.05	1.26		
			1	7.60	4.35	0.05	1.65		
	Naidu Layout								
	Cross Rd-2								
	0.00-2.00		1	2.00	(5.50+6.25)/2	0.05	0.59		
	2.00-3.20		1	1.20	0.00	0.05	0.00		
	3.20-15.00		1	11.80	(5.85+6.10)/2	0.05	3.53		
	15.00-30.00		1	15.00	(6.10+5.75)/2	0.05	4.44		
	30.00-45.00		1	15.00	(5.75+5.80)/2	0.05	4.33		
	45.00-60.00		1	15.00	(5.80+5.82)/2	0.05	4.36		
	60.00-75.00		1	15.00	(5.82+5.75)/2	0.05	4.34		
	75.00-84.55		1	9.55	(5.75+5.70)/2	0.05	2.73		
	Cross Rd-1								
	0.00-1.90		1	1.90	(5.20+4.85)/2	0.05	0.48		
	1.90-3.00		1	1.10	0.00	0.05	0.29		
	3.00-15.00		1	12.00	(5.72+5.67)/2	0.05	3.42		
	15.00-30.00		1	15.00	(5.67+5.67)/2	0.05	4.25		
	30.00-45.00		1	15.00	(5.67+5.68)/2	0.05	4.26		
	45.00-60.00		1	15.00	(5.68+5.68)/2	0.05	4.26		
	60.00-75.00		1	15.00	(5.68+5.67)/2	0.05	4.26		
	75.00-82.80		1	7.80	(5.67+5.75)/2	0.05	2.23		
	Cut Portions								
	Near Gangamma Gudi								
	4th cross rd		1	1.60	1.20	0.05	0.10		
			1	21.00	1.00	0.05	1.05		

254.37

			1	14.90	1.00	0.05	0.75		
			1	1.90	2.30	0.05	0.22		
			1	18.90	1.00	0.05	0.95		
			1	1.70	1.00	0.05	0.09		
			1	3.90	0.70	0.05	0.14		
			1	2.80	0.90	0.05	0.13		
			1	7.60	0.60	0.05	0.23		
			1	3.00	0.50	0.05	0.08		
			1	5.00	1.50	0.05	0.38		
			1	11.80	0.60	0.05	0.35		
			1	8.00	1.30	0.05	0.52		
			1	7.50	2.10	0.05	0.79		
			1	8.80	1.00	0.05	0.44		
			1	2.30	2.10	0.05	0.24		
			1	6.00	1.00	0.05	0.30		
			1	12.00	1.00	0.05	0.60		
			1	35.40	2.00	0.05	3.54		
			1	3.00	2.60	0.05	0.39		
			1	7.00	1.00	0.05	0.35		
			1	10.00	3.70	0.05	1.85		
			1	8.70	1.00	0.05	0.44		
			1	3.10	3.70	0.05	0.57		
			1	19.00	3.00	0.05	2.85		
			1	9.00	1.20	0.05	0.54		
			1	11.40	4.50	0.05	2.57		
	Kalathru Layout								
	Main Road								
			1	12.30	1.40	0.05	0.86		
			1	3.80	4.00	0.05	0.76		
			1	4.10	2.40	0.05	0.49		
			1	8.60	0.90	0.05	0.39		
			1	3.60	3.90	0.05	0.70		
			1	2.30	1.80	0.05	0.21		
			1	8.30	0.60	0.05	0.25		
			1	2.80	1.90	0.05	0.27		
			1	3.40	4.00	0.05	0.68		
			1	6.70	1.20	0.05	0.40		
			1	6.80	2.20	0.05	0.75		
			1	3.50	3.80	0.05	0.67		
			1	9.40	1.50	0.05	0.71		
			1	7.80	2.10	0.05	0.82		
			1	13.40	1.30	0.05	0.87		
	Srindhi Layout								
	Cross Road Hair Darshan								
	#57&58								
			1	4.80	3.30	0.05	0.79		
			1	3.20	2.80	0.05	0.45		
			1	2.65	2.50	0.05	0.33		
			1	6.20	4.80	0.05	1.49		
			1	5.55	4.95	0.05	1.37		
			1	6.40	5.75	0.05	1.84		
	Ganesha Apartment								
	Cross Road-2								
			1	4.70	4.80	0.05	1.13		
			1	6.20	3.25	0.05	1.01		
			1	2.40	2.10	0.05	0.25		
			1	5.40	3.20	0.05	0.86		
			1	4.40	2.80	0.05	0.62		

292.59

Cross Road-1								
		1	3.80	3.60	0.05	0.68		
		1	5.20	4.60	0.05	1.20		
		1	4.75	2.90	0.05	0.69		
Edge Correction								
Srindhi Layout								
Cross Road Hair Darshan #57&58		1	15.00	1.05	0.05	0.79		
		1	15.00	0.90	0.05	0.68		
		1	15.00	0.85	0.05	0.64		
		1	15.00	0.60	0.05	0.45		
		1	15.00	0.90	0.05	0.68		
		1	15.00	0.95	0.05	0.71		
		1	15.00	1.20	0.05	0.90		
Ganesha Apartment								
Cross Road-2								
		1	15.00	0.90	0.05	0.68		
		1	15.00	0.95	0.05	0.71		
		1	15.00	1.05	0.05	0.79		
		1	15.00	1.10	0.05	0.83		
		1	15.00	0.60	0.05	0.45		
		1	15.00	0.50	0.05	0.38		
		1	12.00	0.75	0.05	0.45		
		1	14.00	0.80	0.05	0.56		
		1	15.00	0.90	0.05	0.68		
Cross Road-1								
		1	15.00	1.05	0.05	0.79		
		1	15.00	0.95	0.05	0.71		
		1	10.50	1.20	0.05	0.63		
For Profile Correction								
Kalathru Layout								
Main Road		1	9.80	3.80	0.05	1.86		
		1	10.20	3.80	0.05	1.94		
		1	11.40	3.95	0.05	2.25		
		1	8.50	3.20	0.05	1.36		
Srindhi Layout								
Cross Road Hair Darshan #57&58		1	8.45	3.95	0.05	1.67		
		1	6.85	4.20	0.05	1.44		
		1	10.10	3.80	0.05	1.92		
		1	9.60	3.75	0.05	1.80		
Ganesha Apartment								
Cross Road-2								
		1	4.80	4.05	0.05	0.97		
		1	6.50	4.30	0.05	1.40		
		1	5.10	3.85	0.05	0.98		
Cross Road-1								
		1	7.10	3.15	0.05	1.12		
		1	6.20	4.15	0.05	1.29		
					Total Quantity	**327.63**	**10552.53**	**3457334.00**

Contractor | Consultant | Assistant Engineer | Asst, Executive Engineer

Name of Work: Package No -7 Consists of 7 Works

Date of Pre-Measurement : 29-04-2023

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
26	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 Using 40 mm nominal size graded crushed coarse aggregates(V-I,I No-2.11, P.No-15of KPWD SR 2021-22)								
	Mariyamma Block								
	1st cross road								
	0.00-10.00		1	10.00	(4.40+4.30)/2	0.15	6.53		
	10.00-21.50		1	11.50	(4.30+4.10)/2	0.15	7.25		
	Ganesh Layout								
	1st C cross road								
	0.00-12.10		1	12.10	(4.90+4.70)/2	0.15	8.71		
	12.10-19.50		1	7.40	(4.70+5.00)/2	0.15	5.38		
	19.50-23.70		1	4.20	(5.00+4.30)/2	0.15	2.93		
	1st B cross road								
	0.00-11.00		1	11.00	(4.75+4.70)/2	0.15	7.80		
	11.00-20.00		1	9.00	(4.70+3.65)/2	0.15	5.64		
						Total Quantity	**44.23**	**5610.54**	**248141.00**

Contractor Consultant Assistant Engineer Asst, Executive Engineer

Karnataka Material Test House Pvt. Ltd.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಗಣ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

Name of Work: Package No -7 Consists of 7 Works

te of Pre-Measurement : 29-04-2023

Detailed Measurements

em lo	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
8	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km (V-III Page No.3, Item No.1.4 A of PWD SR 2021-22)								
	QTY FROM - 3						4411.51		
	QTY FROM - 18						996.69		
						Total Quantity	**5408.19**	**110.85**	**599499.00**

Contractor PMC Assistant Engineer Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97